


Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01 Piping Test Packs	
	6.02 Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01 Service Test, GLT, CLT and N2 Purging Certificates	
	7.02 Piping Commissioning Check Lists	
8	Mechanical Pre-Commissioning	
	8.01 System Mechanical Index	
	8.02 Equipment Drawings	
	8.03 Equipment Datasheets	
	8.04 Boxing-up Certificates	



 ETROJET		System ID 030-EL-001		System Description Substation Power Transformers 11/6.6kV	
<div style="display: flex; justify-content: space-between; align-items: center;"> <div>  EGPC </div> <div style="text-align: center;">  Enppi </div> </div>					
Project No. 1251-100 Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)					

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	




13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

Pre-commissioning and Commissioning Dossier Content:

Section	Description	Status
1-	Mechanical Completion Certificate (MCC) Ready For Start-up (RSU)	
2-	System Punch Lists	
3-	System Limits Marked Up	
4-	FAT Test Report & Certificates	
5-	System Index.	
6-A-	Electrical Pre-commissioning	
	6.A.1 General Arrangement and Wiring Diagrams	
	6.A.2 Single line Diagram	
	6.A.3 Electrical Panel Schedule	
	6.A.4 Electrical Cable Schedule	
	6.A.5 Pre-Commissioning Check List	
6-B-	Electrical Commissioning	
	6.B.1 Commissioning Check List	
7-	Red Mark-Up Drawings (If Any)	

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>الهيئة العامة للغازات والبترول البحرين</div></div></div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV

I-Mechanical Completion Certificate (MCC)

DATE	31/8/2021		31/8/2021
SIGNATURE			
TITLE	QC E&I engineer	Construction Mgr	E&I engineer
NAME	Saby Seale	Mohamed Abbas	Mohamed + Ibrahim
COMPANY	PETROJET	ENPPI	PMC

EXCEPTIONS:

THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYSTEM IS MECHANICALLY COMPLETED ON THE DATE AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

SYSTEM ID	: 030-EL-001
SYSTEM NAME	: Substation Power Transformers 11/6.6kV
PROJECT No	: 01251-100
PROJECT TITLE	: CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

SYSTEM MECHANICAL COMPLETION CERTIFICATE

(MCC)






CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	System Description	Substation Power Transformers 11/6.6kV
030-EL-001		

2-Ready for Startup Certificate (RFSU)

DATE	17-6-2021	
SIGNATURE		
TITLE	Commissioning Manager	Elec. engineer
NAME	Ahmed El Shafie	Mohamed Ibrahim
COMPANY	ENPPI	PPC

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-30)

PROJECT No. : 1251-100


SYSTEM /AREA /PLANT : Substation Power Transformers 11/6.6kV

SYSTEM /AREA /PLANT No. : 030-EL-001

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS :

DATE	17-6-2021
SIGNATURE	
TITLE	Commissioning Mgr
NAME	Ahmed El Shafie
COMPANY	CONSORTIUM
PPC	

EXCEPTIONS:

*RFSV for (30-SVB-PTA-1A) to be done after solving leakage problem.

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM / AREA / PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

PROJECT No. : 1251-100



SYSTEM / AREA / PLANT : Substation Power Transformers 11/6.6kV












SYSTEM / AREA / PLANT No. : 030-EL-001







Enppi





<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	<div> <div>System ID</div> <div>030-EL-001</div> </div>	<div> <div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div> </div>
<div> <div>3-System Punch Lists</div> </div>		



						PUNCH LIST	
PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)							
PROJECT NUMBER : 01251-100		DISCIPLINE: UTILITIES					
SYSTEM NAME: Substation Power Transformers 11/6.6kV System		SYSTEM ID: 030-EL-001					
SUB-SYSTEM NAME:		SUB-SYSTEM ID:					
NO		DESCRIPTION		CAT	ACTION BY	DISP	CLEARANCE APPROVED BY
1	All cables to be installed and tested		A	PTJ	ELF		
2	Power Transformer Accessories to be installed		A	PTJ/ENPPI	ELF		
3	NER to be Aligned Properly		B	PTJ	ELF		
							
CAT: CATEGORY(A,B,C) ,ACTION BY: (ENPPI,CONST,CONTRACTOR,SUPPLIER.....) , DISP: DISCIPLINE(PIP,MECH,ELECT,INST.....)							
COMPANY		PTJ		ENPPI		PMC	
NAME							
SIGN.							
DATE		6-4-2021					



<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>4- System Limits Marked Up P&ID</div>					



<div><div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>6- Piping Pre-Commissioning</div>					

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers II/6.6kV
<div>6.01- Piping Test Packs</div>					



6.02- Piping Pre-commissioning Check Lists

System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>مؤسسة البترول الوطنية National Petroleum Company</p></div></div>	

<div data-bbox="1145 1946 1425 2029" data-label="Page-Header">  </div> <div data-bbox="544 1951 1050 2009" data-label="Page-Header"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="233 1928 432 2013" data-label="Page-Header">  </div>	<div data-bbox="1340 1877 1441 1906" data-label="Text"> <p>System ID</p> </div> <div data-bbox="984 1877 1093 1906" data-label="Text"> <p>030-EI-001</p> </div>	<div data-bbox="1252 1827 1441 1859" data-label="Text"> <p>System Description</p> </div> <div data-bbox="740 1827 1093 1859" data-label="Text"> <p>Substation Power Transformers 11/6.6kV</p> </div>	<div data-bbox="617 1012 1050 1064" data-label="Section-Header"> <h1>7- Piping Commissioning</h1> </div>
--	---	--	--



<div><div><div>Emppi</div><div>پتروپراجیکٹ</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		<div>System ID</div> <div>030-EL-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div>
<div>7.01- Service Test, GLT, CLT and N2 Purging Certificates</div>			

7.02- Piping Commissioning Check Lists



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>الهيئة العامة للغذاء والدواء الجمهورية العراقية</p></div></div>	



<div data-bbox="236 1944 432 2024" data-label="Image"> </div> <div data-bbox="555 1955 1046 2007" data-label="Text"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div>	<div data-bbox="1157 1944 1422 2024" data-label="Image"> </div>
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV



8- Mechanical Pre-Commissioning



<div><p>Enppi</p><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div>	
System ID	030-EL-001
System Description	Substation Power Transformers II/6.6KV



8.01- System Mechanical Index



<div><p>Enppi PETROJET</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div><p>الهيئة العامة للغذاء والدواء الهيئة العامة للغذاء والدواء الهيئة العامة للغذاء والدواء</p></div></div>		<div>System ID</div> <div>030-EL-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6KV</div>
<div>8.02- Equipment Drawings</div>			



<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	
System ID	030-EL-001
System Description	Substation Power Transformers II/6.6kV
<div>8.03- Equipment Datasheets</div>	



<div><p>Enppi PETROJET</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>8.04- Boxing-up Certificates</div>					



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID 030-EL-001	System Description Substation Power Transformers II/6.6KV
<div>8.05- Grouting Certificates</div>			

<div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6KV
<div>8.06- Pre-Alignment Certificates</div>					



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6KV
<div>8.07- Mechanical Pre-Commissioning Checklists</div>					



<div><p>Enppi</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>		<div>System ID</div> <div>030-EL-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div>
<div>9-Mechanical Commissioning</div>			



<div><p>Enppi Petrojet</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>		<div>System ID</div> <div>030-EL-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6KV</div>
<div>9.02- Motor Solo Run Certificates</div>			



<div><p>Enppi PETROJET</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>		<div>System ID</div> <div>030-EL-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6KV</div>
<div>9.03- Mechanical Run Test (MRT) Certificates</div>			

9.04- Mechanical Commissioning Checklists



 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)			
System ID		030-EL-001		System Description	
				Substation Power Transformers 11/6.6KV	



<div><p>Enppi PETROJET</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>9.05- Mechanical Supplier Check Lists & Reports</div>					



<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div>10- Instrumentation Pre-Commissioning</div>	

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	System ID
030-EL-001	System Description
Substation Power Transformers 11/6.6kV	
<div>10.01-System Instrument Index</div>	



10.02- Instrument Data Sheets



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6KV
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	

<div>  <div> <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div> </div>	<div> <div>System ID</div> <div>030-EL-001</div> </div>	<div> <div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div> </div>	<div> <div>10.03- Instrument Cable Schedule</div> </div>
--	---	--	--

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	<div>System ID</div> <div>030-EL-001</div>
---	--

10.06- Instruments Cables Schedule




System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div>  </div>	

<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6KV

10.07- Instruments Cables Laying Certificates



10.08-Instruments Cables Termination Certificates

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV



<div>  <div> <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div>  PETROJET </div> </div> <div>  <div> <div> Petrojet Services Company شركة خدمات البترول </div> </div> </div> </div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div> 10.09- Instruments Cables Testing Certificates </div>	



10.10- Instruments Calibration Certificates

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div data-bbox="272 1935 469 2018"> </div> <div data-bbox="547 1951 1048 2009"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="1145 1944 1422 2024"> </div>	



<div><p>Enppi</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div><p>المجلس الأعلى للنفط Ministry of Oil</p></div></div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6KV



10.11 - Instrument Loop Checks Certificates

<div><div><div>Enppi</div><div>پتروپراجیکٹ</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		System ID	030-EL-001
		System Description	Substation Power Transformers 11/6.6kV
<div>10.12- Instrumentation Pre-Commissioning Check Lists</div>			

 Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>10.13- Instrumentation Supplier Check Lists & Reports</div>	




11- Instrumentation Commissioning



System Description	Substation Power Transformers 11/6.6kV
System ID	030-EL-001
<div data-bbox="1141 1944 1417 2024"></div> <div data-bbox="544 1948 1043 2002">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="268 1930 464 2011"></div>	

<div><p>Enppi PETROJET</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6KV



11.01- Instrumentation Function Test Certificates

11.02- Instrumentation Supplier Check Lists & Reports



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div><div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	


<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div> 12- Electrical Pre-Commissioning </div>	

12.01 - System Electrical Index

System ID	030-EI-001
System Description	Substation Power Transformers II/6.6kV
<div><div><p>Enppi PETROJET شركة البترول</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>الهيئة العامة للغذاء والدواء Ministry of Oil</p></div></div>	

12.02- Electrical Drawings

<div><div><p>Enppi</p></div><div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div><p>الهيئة العامة للغازات والبترول</p></div></div></div>		System ID
030-EL-001		System Description
		Substation Power Transformers 11/6.6kV



ELECTRICAL EQUIPMENT LIST

**SUPPLIER'S DOCUMENT COVER PAGE
(FOR A4/A3 DOCUMENTS ONLY)**

SUPPLIER'S NAME :		Schneider Electric Egypt	
PURCHASE ORDER No :		01251-100-510-54-38	
DOCUMENT TITLE :		000-SUB-NER-1A/B GA Drawings (Typical)	
TOTAL No OF PAGES :		Cover page + 05	
SUPPLIER'S ORDER No :			

SUPPLIER'S OWN DOCUMENT No	SUPPLIER'S REVISION	DATE	SUPPLIER APPROVAL SIGNATURE
----------------------------	---------------------	------	-----------------------------





00	14/06/2020	Mahmoud Reda
01	30/06/2020	Mahmoud Reda
02	07/07/2020	Mahmoud Reda

SUPPLIER DOCUMENT REVIEW		PROJECT TITLE : EGPC - Crude Oil Tank Farms (Main Transformer)
--------------------------	--	--

ENPPI PROJECT NUMBER : 01251-100	PACKAGE DESCRIPTION : Power Transformers	EQUIPMENT TAG :	CODE IDENTIFIER : D99
----------------------------------	--	-----------------	-----------------------

<input checked="" type="radio"/> 1. WORK MAY PROCEED. <input type="radio"/> 2. REVISION AND RESUBMIT IN ACCORDANCE WITH COMMENTS, WORK MAY PROCEED SUBJECT TO INCORPORATION OF CHANGES INDICATED. <input type="radio"/> 3. REVISION AND RESUBMIT, (MAJOR COMMENTS) WORK MAY NOT PROCEED. <input type="radio"/> 4. REJECTED, (REASON TO BE SPECIFIED ON THE DOCUMENT). <input type="radio"/> 5. HOLD FOR A SPECIFIC REASON (TO BE SPECIFIED ON THE DOCUMENT).	NAME: Shehab Awad		DATE : 08/07/2020
	SIGNATURE:		
	DOCUMENT NUMBER		01251-100-S38-D99-0005
	REV		
	2		

10000-Z-000-PM1-FRM-0033 (11/14)



Electrical Characteristics	
Operation Voltage	6,6 / $\sqrt{3}$ ($\pm 10\%$) (50 Hz $\pm 5\%$)
Insulation Level (B.I.L.)	7,2 / 20 / 60
Resistance Value @ 48°C	19 ($\pm 5\%$)
Rated Fault Current	200
Rated Time "On"	10
Rated Continuous Current	20
Duty Cycle	200 A 10 Sec. 3 Times per Hour
Max. Ambient Temperature	≤ 55
Max. Temperature Rise	≤ 500
Max. Resistance Variation	≤ 60
Resistor Material	CrNi Stainless Steel
Resistor Type	Grid
Incoming Terminal	Side
Outgoing Terminal	Side
Enclosure Protection Degree	IP 23 (Outdoor & Indoor)
Enclosure Material	2 mm Hot Dip Galvanized Steel
Painting / Min. Thickness	RAL 7035 / $\geq 50 \mu m$
Net Weight	≈ 330

Accessories	
Current Transformer (s)	200 / 1 A, SP20, 15 VA, 1 pc.
Voltage Transformer (s)	---
Disconnecter Switch	---
Lightning Arrester	---
Grounding Transformer	---
Over Current Relay (51N)	CME-420 (Brand, Bender)
Over Voltage Relay	---
Sensing Resistor	---
Heater & Thermostat	100 W 230 Vac

Related Standards	
Main Standard	ANSI / IEEE 32-1972
Insulation (B.I.L.)	IEC 60071-1 & IEC 60071
Post Insulator (> 1 kV)	IEC 60273
Insulated Bushing (> 1 kV)	IEC 60137
Protection Degree	IEC 60529
Current Transformer	IEC 61869-2
Voltage Transformer	IEC 61869-3
HV Switchgear & Controlgear	IEC 62271 series
Lightning Arrester	IEC 60099-4
Galvanization	EN 10346

COPYRIGHT

Manufacturer

(Date)

05 07.07.2020

C.C.

M.B.

S.C.

Product

(Unit)

6,6 /V3 kV 19 Ohm 200 A 10 Sec.

NEUTRAL EARTHING RESISTOR

Technical Drawing

Sheet

1



Hilkar

www.hilkar.com

01 16.03.2020

A.Y.

M.B.

S.C.

00 18.01.2020

Y.O.

M.B.

S.C.

01 16.03.2020

A.Y.

M.B.

Doc No: 1200.001 Rev00

CRIMINAL

www.hilkar.com

01 16.03.2020

A.Y.

M.B.

S.C.

00 18.01.2020

Y.O.

M.B.













































































































S.C.


01 16.03.2020

A.Y.

M.B.

M.B.





CME-420 Setting Values	
Duty Cycle	Resistor Status
C14 100 A 4 sec.	Resistor Online
C24 300 A 0,1 sec.	Resistor Short Circuit

Resistor (R)	: 19 Ohm 200 A 10 sec.
Current Transformer (CT)	: 200 / 1 A, 5P20, 15 VA, 1 pc
Over Current Relay (51N)	: CME-420, 1 pc.
Miniature Circuit Breaker (MCB)	: 2x2 A, 4,5 kV, C type, 2 pcs.
Heater(TH)	: 100 W 230 Vac, 1 pc.

Wiring Diagram

COPYRIGHT Sampling Sharing Copying CRIMINAL Doc.No. 12001 F001 Rev:001	Manufacturer (Internal)	Product (Item No.)					Ultimate (Drawing)		
	05	07.07.2020	C.C.	M.B.	S.C.	6,6 /N3 KV 19 Ohm 200 A 10 Sec. NEUTRAL EARTHING RESISTOR	Measuring Unit (Refer Item)		
	03	20.06.2020	C.C.	M.B.	S.C.		Sheet		
	02	11.06.2020	C.C.	M.B.	S.C.		Revision (Refer 2)		
	01	16.03.2020	A.Y.	M.B.	S.C.	TECHNICAL DRAWING	Revision (Refer 2)		
	00	18.01.2020	Y.O.	M.B.	S.C.				
www.hikar.com		Rev.No.	Revision Date (Refer 2)	Drawn By (Signature)	Checked By (Signature)	Approved By (Signature)	Drawing No. (Item No.)	NTD./M.BA./2A./10T./01R./23P./20./0069	

1 mm Stainless Steel Name Plate

Hilkar
elektrik

www.hilkar.com

Made in TURKEY

NEUTRAL EARTHING RESISTOR

6,6/√3 (50 hz) kV 19 Ω 200 A 10 Sec.

DUTY CYCLE 3 times per hour TYPE

NTD.M.BA

CTS RATIO 200/1 A WEIGHT * kgs

VTS RATIO kv STANDARD IEEE 32

B.I.L. 7,2 / 20 / 60 kv SERIAL NO **

PROTECTION DEGREE IP 23 PRODUCTION YEAR 2020

Temperature Coefficient: 0,000915 @ 25 °C Heater: 100 W, 230 Vac

* Exact weight will be specified after production

** Serial numbers: 75280620 - 75290620 - 75300620 - 75310620

75320620 - 75330620 - 75340620 - 75350620 - 75360620 - 75370620

75380620 - 75390620 - 75400620 - 75410620

COPYRIGHT

Manufacturer

Product (Ürün) 6,6 /√3 kV 19 Ohm 200 A 10 Sec.

NEUTRAL EARTHING RESISTOR

Tolerance (Tolerans) Measuring Unit (ölçü birimi) Sheet (Sayfa) Revision (Düzeltilme)



Hilkar

CRIMINAL


www.hilkar.com

Doc.No: 12001-001 Rev:00

Rev.No	Rev.Nr.	Revizyon Tarihi	Revizyon Tanımı	Revizyon	Revizyon
05	07.07.2020	C.C.	M.B.	S.C.	
03	20.06.2020	C.C.	M.B.	S.C.	
02	11.06.2020	C.C.	M.B.	S.C.	
01	16.03.2020	A.Y.	M.B.	S.C.	
00	18.01.2020	Y.O.	M.B.	S.C.	

Revizyon	Revizyon	Revizyon	Revizyon	Revizyon	Revizyon
NTD.M.BA.2A.10T.01R.23P.20.0069					


TAG Number Plate (Stainless Steel)



TAG NUMBERS: 010-SUB-NER-1A, 010-SUB-NER-1B, 020-SUB-NER-1A, 020-SUB-NER-1B,
 021-SUB-NER-1A, 021-SUB-NER-1B, 022-SUB-NER-1A, 022-SUB-NER-1B, 030-SUB-NER-1A,
 030-SUB-NER-1B, 031-SUB-NER-1A, 031-SUB-NER-1B, 070-SUB-NER-1A, 070-SUB-NER-1B

COPYRIGHT		Manufacturer (Name)		Product (Name)		Tolerance (Tolerance)	
© Sampling Sharing Copying		Hikar		6,6 /V3 kv 19 Ohm 200 A 10 Sec.		Measuring Unit	
CRIMINAL		www.hikar.com		NEUTRAL EARTHING RESISTOR		Sheet	
Dokide 17001.F.001 Rev-00		Rev. Nr.		Drawing Nr		Revision	
		Rev. Nr.		NTD.M.BA.2A.10T.01R.23P.20.0069			
		Revision Date					
		C.C.					
		M.B.					
		S.C.					
		C.C.					
		M.B.					
		S.C.					
		C.C.					
		M.B.					
		S.C.					
		A.Y.					
		Y.O.					
		M.B.					
		S.C.					
		S.C.					

[illegible]



(**) Empty fields in the rating plate will be engraved after tests.
Plate Dimensions : 1 x 297 x 420 mm.
Plate Material : CR-NI (SS304)


REV	REVISION NO	DATE	AUTHOR	CHECK	APPROVAL
003	ADH-171	20.07.2020	A.ANILIR	B.ÖZTÜRK	Y.ILMAZ
002	ADH-162	02.07.2020	A.ANILIR	B.ÖZTÜRK	Y.ILMAZ
001	ADH-160	16.06.2020	A.ANILIR	B.ÖZTÜRK	Y.ILMAZ

TOSB Organize Sanayi Bölgesi 1.Cadde No : 6 Şekerpınar - Çayırova - Kocaeli / TÜRKİYE										
TRANSFORMER		TYPE		MINERA MP		YEAR OF MANUFACT.		SERIAL NO.		
RATED POWER		8000 / (10000)		KVA		FREQUENCY		50 Hz		
COOLING METHOD		ONAN / (ONAF)								
CONNECTION GROUP				Dyn11		NUMBER OF PHASES		3		
PRODUCTION STANDARD				IEC 60076-1						
RATED VOLTAGE (V)				RATED CURRENT (A)						
HV		LV		HV		LV				
11000		6600		419,9 / (529,9)		699,8 / (874,8)				
MAXIMUM AMBIENT TEMPERATURE		50 °C								
WINDING TEMPERATURE RISE		55 K								
OIL TEMPERATURE RISE		45 K								
BASE (KVA)		SHORT CIRCUIT IMPEDANCE			INSULATION LEVEL					
8000		POS.1			•			%		
		POS.9B			•			%		
		POS.17			•			%		
TOTAL MASS		20500 kg								
UNTANKING MASS		10400 kg								
TRANSPORTATION MASS		15500 kg								
TYPE OF INSULATING LIQUID		APAR 60 U (IEC60296)								
TANK,RADIATORS ARE VACUUM PROOF.										
TRANSFORMER IP CLASS :		IP55		TANK IP CLASS :		IP66				

HIGH VOLTAGE (TAPPING RATE : ± 10%)				
CONNECTION DIAGRAM	VOLTAGE (V)	CURRENT (A) ONAN / (ONAF)	TAP CHANGER SELECTOR	POS.
	12100	381,7	477,1	1
	11963	386,1	482,6	2
	11825	390,6	488,2	3
	11688	395,5	494,0	4
	11550	399,9	499,9	5
	11413	404,7	505,9	6
	11275	409,6	512,1	7
	11138	414,7	518,4	8
	11000	419,9	524,9	9A
	11000	419,9	524,9	9B
	11000	419,9	524,9	1
	10863	425,2	531,5	2
	10725	430,7	538,3	3
	10588	436,3	545,3	4
	10450	442,0	552,3	5
	10313	447,9	559,9	6
	10175	453,9	567,4	7
	10038	460,2	575,2	8
	9900	466,5	583,2	9

LOW VOLTAGE		
CONNECTION DIAGRAM	VOLTAGE (V)	CURRENT (A)
	6600	437,4 / (546,7)

CURRENT TRANSFORMERS			
DEFINITION	BURDEN (VA)	RATIO (A / A)	CLASS
T1	10	875 / 2	CL3



CRP100D283175



Customer : S.E EGYPT
Sales Order : M283175-176-177-178
Drawing No : CRP100D283175
Scale : 1 : 1
Date : 21.05.2020
Designed by : A.ANILIR
Checked by : B.ÖZTÜRK
Approved by : Y.ILMAZ

RATING PLATE

Code No.

Scale

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

1 : 1

030-SUB-PTB-1A

CTP100D283175

031-SUB-PTB-1A

CTP100D283175


030-SUB-PTB-1B

CTP100D283175

031-SUB-PTB-1B

CTP100D283175

PLATE D297 x 148 CRM MATERIAL T 0947





Dimensions without tolerances according to ISO 15920 class D course

Surface texture ISO 1302 All Dimensions in millimeters unless otherwise stated PLEASE ASK



Customer : CRUDE OIL
Order : 16062020
Date : 16/06/2020
By : KAYMAR
Drawing No : CTP100D283175
Scale : 1:1
Sheet : 1 of 1
Material : A66200

REV/REVISION NO	DATE	AUTHOR	CHECK	APPROVAL	MODIFICATIONS
001	16.06.2020	ANILUR	KAYMAR		First Issue



12.03- Motor Datasheets



 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)			
System ID		030-EL-001		System Description	
				Substation Power Transformers 11/6.6kV	

12.04- Electrical Cables Schedule

System ID		030-EL-001
System Description		Substation Power Transformers 11/6.6kV
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)
		

12.05- Electrical Cables Laying Certificates

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6KV

	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div style="text-align: center;"> <h1>12.06- Electrical Cables Testing Certificates</h1> </div>	



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER
PTJ-ELE-RFI-

SYSTEM NO.:

SHEET NO

DOCUMENT No
ITR-EL-0006A

DISCIPLINE
ELECTRICAL

AREA / PACKAGE:
SUBSTATION

TEST VOLTAGE: 1000

SERVICE VOLTAGE: 400

SERIAL: 17015900385

INSTRUMENT TYPE:
HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR "M.Ohm"			RESULT		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
17	P-030-SUB-LPDP-1	3.5x120	✓	OL	OL	OL	OL							✓	
18	P-030-SUB-ASP-1	3.5x120	✓	OL	OL	OL	OL							✓	
19	P-030-EPM1-UPDP-1	3.5x50	✓	OL	OL	OL	OL							✓	
20	P1-030-SUB-ACUPS-1	3x10	✓	OL			OL							✓	
21	P-030-SUB-IRP-1	3x10	✓				OL							✓	
22	D-030-SUB-LVSWG-1A	3x10	✓				OL							✓	
23	D-030-SUB-LVSWG-1B	3x10	✓				OL							✓	
24	D-030-SUB-IRP-1	3x10	✓				OL							✓	
25	P1-030-SUB-LVSWG-1A	3x10	✓				OL							✓	
26	P1-030-SUB-LVSWG-1B	3x10	✓				OL							✓	
27	C1-030-SUB-ACUPS-1	3x2.5	✓				OL							✓	
28	C2-030-SUB-ACUPS-1	3x2.5	✓				OL							✓	
29	C1-030-SUB-DCUPS-1	3x2.5	✓				OL							✓	
30	C2-030-SUB-DCUPS-1	3x2.5	✓				OL							✓	
31	P-030-SUB-AVR-1A	3x4	✓				OL							✓	
32	P-030-SUB-AVR-1B	3x4	✓				OL							✓	

Remarks :-

Reference :-

	PETROJET	ENPPI	PMC

ITR-EL-0006A



Enppi
PETROJET

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PT-J-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

INSPECTION DATE & TIME

02/06/2021

SERIAL:

17015900385

DOCUMENT No.

ITR-EL-0006B

DISCIPLINE

ELEC

TEST VOLTAGE:

500

SERVICE VOLTAGE:

24

SYSTEM NO.:

SHEET NO

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
1	C1-030-SUB-AVR-1A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
2	C2-030-SUB-PTR-1A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
3	C1-030-SUB-AVR-1B	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
4	C2-030-SUB-PTR-1B	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
5	C1-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
6	C2-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
7	C3-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
8	C4-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
9	C5-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
10	C1-030-SUB-HVSWG-6.6B	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
11	C2-030-SUB-HVSWG-6.6B	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	
12	C3-030-SUB-HVSWG-6.6B	10x2.5	✓	0.L	✓	✓	0.L	✓	✓	✓	

Remarks :-

Reference

PETROJET		ENPPI	PMC
NAME :	Ahmed Hassan		
SIGNATURE			
DATE	6/6/2021		

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSPECTION DATE & TIME

02/05/2021 ITR-EL-0006A

DOCUMENT NO.

DISPLINE ELECTRICAL

SYSTEM NO.:

SHEET NO

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

SERIAL: 17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:
SUBSTATION

HIGH VOLTAGE INSULATION TESTER-SANWA-WIG5000															
NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR "M.Ohm"			RESULT		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P1-030-SUB-TR-1A	3x10	✓	0.1	0.1	0.1									✓
2	P1-030-SUB-TR-1B	3x10	✓	0.1	0.1	0.1									✓
3	P1-030-LPDP-CR-1	3x16	✓	0.1	0.1	0.1									✓
4	P1-030-LPDP-CR-2	3x16	✓	0.1	0.1	0.1									✓
5	P1-030-LPDP-CR-3	3x16	✓	0.1	0.1	0.1									✓
6	P1-030-SUB-NER-1A	3x4	✓	0.1	0.1	0.1									✓
7	P1-030-SUB-NER-1B	3x4	✓	0.1	0.1	0.1									✓
8	P1-030-SUB-PTR-1A	4x10	✓	0.1	0.1	0.1									✓
9	P2-030-SUB-PTR-1A	4x10	✓	0.1	0.1	0.1									✓
10	P1-030-SUB-PTR-1B	4x10	✓	0.1	0.1	0.1									✓
11	P2-030-SUB-PTR-1B	4x10	✓	0.1	0.1	0.1									✓
12	P1-030-SUB-HVSWG-11	4x4	✓	0.1	0.1	0.1									✓
13															
14															
15															
16															

Remarks :-

Reference :-

	PETROJET	ENPPI	PMC
NAME :	Ahmed Hassan		
SIGNATURE			
DATE	6/6/2021		

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

RFI-477 206

INSTRUMENT TYPE:

SERIAL:

INSPECTION DATE & TIME

DOCUMENT No.
ITR-EL-0006A

SHEET NO

SYSTEM NO.:

DISPLINE
ELECTRICAL

AREA / PACKAGE:

TEST VOLTAGE:
5 kv

SERVICE VOLTAGE:
220 kv

N	O	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR "M.Ohm"			RESULT	
					BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	Pass	FAIL
1		P1-030-SUB-PTR-1A	3x95	✓										✓	
2		P2-030-SUB-PTR-1A	3x95	✓										✓	
3		P3-030-SUB-PTR-1A	3x95	✓										✓	
4		G1-030-SUB-NER-1A	1x95	✓										✓	
5		P1-030-SUB-PTR-1B	3x95	✓										✓	
6		P2-030-SUB-PTR-1B	3x95	✓										✓	
7		P3-030-SUB-PTR-1B	3x95	✓										✓	
8		G1-030-SUB-NER-1B	1x95	✓										✓	
9		P1-030-SUB-HVSWG-6.6A	3x95	✓										✓	
10		P2-030-SUB-HVSWG-6.6A	3x95	✓										✓	
11		P3-030-SUB-HVSWG-6.6A	3x95	✓										✓	
12		P4-030-SUB-HVSWG-6.6A	3x95	✓										✓	
13		P1-030-SUB-HVSWG-6.6B	3x95	✓										✓	
14		P2-030-SUB-HVSWG-6.6B	3x95	✓										✓	
15		P3-030-SUB-HVSWG-6.6B	3x95	✓										✓	
16		P4-030-SUB-HVSWG-6.6B	3x95	✓										✓	
17		P-030-SUB-TR-1A	3x70	✓										✓	
18		P-030-SUB-TR-1B	3x70	✓										✓	
19		P-030-EPM2-TR-1	3x70	✓										✓	

Remarks :-

Reference :-

Reference :-		PETROJET		ENPPi		PMC	
NAME :							
SIGNATURE							
DATE							

ITR-EL-0006A



Enppi

PETROJET

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSPECTION DATE & TIME

02/06/2021

DOCUMENT No.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

AREA / PACKAGE:



NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
13	C4-030-SUB-HVSWG-6.6B	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
14	C5-030-SUB-HVSWG-6.6B	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
15	C1-030-SUB-LVSWG-1A	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
16	C1-030-SUB-LVSWG-1B	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
17	C1-030-PM-04A	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
18	C1-030-PM-04B	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
19	C1-030-PM-05A	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
20	C1-030-PM-05B	10x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
21	C3-030-SUB-AVR-1A	1x3x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
22	C3-030-SUB-AVR-1B	1x3x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
23	C6-030-SUB-HVSWG-6.6A	3x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	
24	C6-030-SUB-HVSWG-6.6B	3x2.5	✓	0.1	✓	✓	0.1	✓	✓	✓	



Remarks :-



Reference

PETROJET			ENPPI		PMC	
NAME :	Ahmed Hassen		Islam Shari		R. H.	
SIGNATURE	Islam Shari		R. H.		R. H.	
DATE	6/6/2021		1			

ITR-EL-0006B

		EGPC CRUDE OIL TANK FARM			
HI POT INSULATION TEST					
INSPECTION AND TEST REPORT FOR					
SYSTEM NO.:		DISCIPLINE		SHEET NO	
1 OF 1		ITR-EL-0008		INSPECTION REPORT NUMBER	
		ITR NUMBER		INSPECTION DATE & TIME	
Item/Tag NO.		Core:		Size:	
Type :-		Description of check		RESULT	
NO.		Description of check		RESULT	
1		No damage of cable has found and maintain insulation resistance		ACCEPT	
2		Correct cable type/sized/ installed as per approved drawing		ACCEPT	
3		Calibration test certificate of testing equipment to be checked.		ACCEPT	
Continuity Test :		<input checked="" type="checkbox"/> ACCEPT <input type="checkbox"/> REJECT <input type="checkbox"/> N/A.			
Test Equipment List					
INSTRUMENT TYPE:		SERIAL:			
PHASE TO PHASE		PHASES TO ARMOR			
BR-BK	BR-GR	BR-ARM	BK-ARM	GR-ARM	
Insulation Resistance Test MΩ					
Phase BR Test Voltage (A.M.. kV)		TEST VOLTAGE	TIME	CURRENT	
ARM,BK,GR, BR		15 MΩ	385 HA		
Phase BK Test Voltage (A.M.. kV)		TEST VOLTAGE	TIME	CURRENT	
ARM,BK,GR, BK		15 MΩ	405 HA		
Phase GR Test Voltage (A.M.. kV)		TEST VOLTAGE	TIME	CURRENT	
ARM,BK,GR, GR		15 MΩ	310 HA		
Insulation Resistance Test MΩ					
PHASE TO PHASE		PHASES TO ARMOR			
BR-BK	BR-GR	BR-ARM	BK-ARM	GR-ARM	
Remarks :					
INSPECTION RESULTS: <input checked="" type="checkbox"/> APPROVE <input type="checkbox"/> REJECT <input type="checkbox"/> APPROVED W/ COMMENT					
NAME :		ENPPI		PMC	
SIGNATURE					
DATE					

<div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>12.07- Electrical Cables Termination Certificates</div>					

		EGPC CRUDE OIL TANK FARM			
---	--	---------------------------------	--	---	--



INSPECTION AND TEST REPORT FOR					
POWER TRANSFORMER PRE INSTALLATION		INSPECTION DATE & TIME		ITR NUMBER	
DISCIPLINE		ELECTRICAL		SHEET NO	


JOB DESCRIPTION		AREA DESCRIPTION	
Transformer No.	Serial No.	Rating	System Voltage

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.

1	If any transportation damages are found, it shall be reported to the Transportation Company			
2	The transformer shall be lifted and carried by the lifting lugs			
3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV- windings or			
4	The rollers shall be fitted			
5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case			
6	The off-loading has to be done carefully			
7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air			
8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water			
9	Check Direction of Air Flow According to Drawing			
10	Check for Forced Ventilation (Fans controlled by Thermostat system)			
11	Check for Forced Ventilation (Fans Only)			
12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.			

REMARKS:				
REFERENCE DOCUMENTS:				



NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

			
INSPECTION AND TEST REPORT FOR		POWER TRANSFORMER INSTALLATION	
INSPECTION REPORT NUMBER		ITR NUMBER	
INSPECTION DATE & TIME		ITR-EL-0017	
DISPLINE		ELECTRICAL	
SHEET NO		AREA DESCRIPTION	
Transformer No.		Serial No.	
System Voltage		Rating	



NO.		INSPECTION		RESULT	
1		The transformer room must be dry and clean, the flowing of the water must be prevented		ACCEPT	
2		Adequate ventilation is to be provided for heat dissipation		REJECT	
3		For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards		N/A	
4		The spacing of the HV cables should be according to standards		REJECT	
5		If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection		REJECT	
6		The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards		REJECT	
7		Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual		REJECT	

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0017



			
EGPC CRUDE OIL TANK FARM			

INSPECTION AND TEST REPORT FOR			
POWER TRANSFORMER PRE COMMISSIONING			
INSPECTION REPORT NUMBER	INSPECTION DATE & TIME	ITR NUMBER	DISCIPLINE
		ITR-EL-0018	ELECTRICAL
SHEET NO			

JOB DESCRIPTION		AREA DESCRIPTION
Transformer No.	Serial No.	Rating
System Voltage		

NO.	INSPECTION		
	RESULT	ACCEPT	REJECT
1	Verify that equipment name plates are according to the corresponding drawings.		
2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.		
3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.		
4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.		
5	Verify that the installation ground is correctly leveled.		
6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.		
7	Verify that fixed tap connections are as per the drawings.		
8	Check CT's ratings and polarity (Visual). (if available)		
9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.		
10	Verify that the control and alarm settings for temperature indicators are as specified.		
11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.		

REMARKS:
REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0018

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	DYN11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	OK	
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ			DAR Value 60Sec/15Sec	Remarks
			15 Sec	60 Sec			
1	HV-(LV+E)	5000	17.92 GΩ	24.02 GΩ	1.34		
2	HV-LV	2500	32.00 GΩ	43.02 GΩ	1.34		
3	LV-(HV+E)	1000	6.13 GΩ	14.28 GΩ	2.32		

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power KVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energyization date			

2.5 Turns ratio test

Tap Position	RY	YB	BR	RY	yB	br	LV Measured volts (V)	Measured Ratio	Error
1	391.2	388.6	391.3	211.4	212.8	212.4	1.83962	0.34273	
2	390.1	390.2	390.4	215.4	214.9	215.4	1.81307	0.02733	
3	390.9	389.7	391.3	218.3	217.4	217.6	1.79382	0.11996	
4	387.5	388.7	389	218.5	218.6	219.3	1.77514	0.23875	
5	387.3	389.2	390.2	221.4	221.2	222	1.75549	0.31383	
6	386.8	388.3	389.8	223.7	223.8	224.5	1.73348	0.24518	
7	388	388.4	389.3	226.8	226.5	227.6	1.712	0.21457	
8	386.9	388.5	387	229.4	229.2	230.1	1.68782	0.01433	
9A/B/C	386.6	388.3	387.9	232.4	232.2	233.2	1.66638	0.01719	
10	386.3	388.2	388.9	234.8	234.6	235.8	1.64974	0.23304	
11	385.4	387.9	387.9	237.5	237.7	238.4	1.62724	0.13798	
12	387.6	388.1	388.3	241.5	241.2	242.2	1.60574	0.09327	
13	384.3	391.2	385.3	244.6	244.4	245	1.58147	0.11759	
14	383.8	385.8	390.5	247.3	247.7	248.5	1.56032	0.14418	
15	387.6	388.8	384.7	251.2	251.3	252.1	1.5387	0.19269	
16	388.1	390.2	389	254.9	254.7	255.4	1.52588	0.32699	
17	386.7	388.9	389.5	258.2	258.3	259.2	1.502	0.13321	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{R_Y + YB + BR}{R_Y + yb + br} \times \frac{3}{3}$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage		
Phase1	Phase2	Phases3
L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass KG	15500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Buchholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	
2	Oil low level trip value	OK	
3	Oil temperature alarm value	OK	
4	Oil temperature trip value	OK	
5	Winding temperature alarm value	OK	
6	Winding temperature trip value	OK	
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass KG	15500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

ITR-QC-0001

DATE		SIGNATURE		NAME	
				PETROJET	
				ENPPI	
				PMC	

The Tank conservator for Power Transformer PTR-1A is damaged and must be replaced by Vendor.

Inspection result : A - Approved B - Reject C - Approved with Comment

NOTE:

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
1	030-SUB-PTR-1A				
2	030-SUB-PTR-1B				
	POWER TRANSFORMER INSTALLATION		2-May-21		




ACTIVITY : POWER TRANSFORMER INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI-185 DISCIPLINE : ELECTRICAL

DATE : 5/2/2021

REQUEST FOR INSPECTION

Owner :	Egyptian General Petroleum Corporation (EGPC)	Project No: 01251-100-030
Contractor :	CONSORTIUM (ENPPI / PETROJET)	Document No: ITR-QC-0001
		Revision No. : 00








JOB DESCRIPTION	
Transformer No.	Serial No.
System Voltage	Rating

NO.	INSPECTION	RESULT	
		ACCEPT	REJECT
1	The transformer room must be dry and clean, the flowing of the water must be prevented	✓	
2	Adequate ventilation is to be provided for heat dissipation	✓	
3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	✓	
4	The spacing of the HV cables should be according to standards	✓	
5	If the L/V/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	✓	
6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards	✓	
7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	✓	

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001

DATE		SIGNATURE		NAME	
				PETROJET	
				ENPPI	
				PMC	

030-SUB-NEP-1B - must be fixed (Belts tighten) (Dem)

NOTE: Inspection result: A - Approved B - Reject C - Approved with Comment

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
1	030-SUB-NEP-1A	AGROUD					
2	030-SUB-NEP-1B	MODULE 1 SUB BUILDING	3-May-21				




ACTIVITY : NER Panel Installation





NOTIFICATION NO. : PTJ-RFI-EL-186 DISCIPLINE : ELECTRICAL

DATE : 5/3/2021

REQUEST FOR INSPECTION

Owner :	Egyptian General Petroleum Corporation (EGPC)
Contractor :	CONSORTIUM (ENPPI / PETROJET)
Project No :	01251-100-030
Document No :	ITR-QC-0001
Revision No :	00

			
INSPECTION AND TEST REPORT FOR LVSWG AND PANEL INSTALLATION		EGPC CRUDE OIL TANK FARM	
INSPECTION REPORT NUMBER PTJ-ELC-RFI-		DOCUMENT No ITR-EL-0012	
INSPECTION DATE & TIME DISCIPLINE ELECTRICAL		SHEET NO SUB BUILDING	
Tag No.		Serial No.	
INSPECTION			
NO.		RESULT ACCEPT REJECT N/A	
1 Verify that equipment name plates are according to the corresponding drawing ✓			
2 Inspect physical and mechanical condition of the equipment and all components for clear damage. ✓			
3 Verify appropriate anchorage, required area clearances, physical damage, and correct alignment and cleanliness. ✓			
4 Inspect all doors, panels, and sections for paint, dents, scratches, fit, and missing hardware. ✓			
5 Verify that the barriers and covers are installed correctly. ✓			
6 Verify that ladders are in place and all ventilation openings are clear from any kind of obstacles. ✓			
7 Verify that main bus bar is connected between the cells. ✓			
8 Verify that the earth bar is connected between the cells and connected to the earth. ✓			
9 Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method. ✓			
10 After tightening each electrical connection to the appropriate torque, apply some Varnish between the nut and the screw (or else, between the screws locations). ✓			
11 Confirm that lubricants have been correctly applied at the recommended locations. ✓			
12 Inspect all mechanical indicating devices for correct operation. ✓			
13 Verify that draw out disconnecting contacts and interlocks function correctly. ✓			
14 Verify that fuse and/or circuit breaker size and type correspond to drawings. ✓			
15 Verify that current and potential transformer ratios correspond to drawings. ✓			
16 Verify that all the interconnection control wires between the cells have been made correctly reference to the control drawings. ✓			
17 Verify that customer connections to remote power, operators, interlocks, and indicators have been made. ✓			
REMARKS:			
REFERENCE DOCUMENTS:			
NAME PETROJET		ENPPI	
SIGNATURE 			
DATE 20		PMC	

Owner : Egyptian General Petroleum Corporation (EGPC)
 Project No: 01251-100-030

Contractor CONSORTIUM (ENPPI / PETROJET)
 Document No: ITR-QC-0001

Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST




NOTIFICATION NO. : PTJ-ELE-RFI- 208 DISCIPLINE : ELEC

DATE : 02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
35	P2-030-SUB-PTR-1A	SUBSTATION					
36	P1-030-SUB-PTR-1B	SUBSTATION					
37	P2-030-SUB-PTR-1B	SUBSTATION					
38	P1-030-SUB-HVSWG-11	SUBSTATION					
39	C8-030-SUB-HVSWG-6.6A	SUBSTATION					
40	C8-030-SUB-HVSWG-6.6B	SUBSTATION					
41	C9-030-SUB-HVSWG-6.6A	SUBSTATION					
42	C10-030-SUB-HVSWG-6.6A	SUBSTATION					
43	C9-030-SUB-HVSWG-6.6B	SUBSTATION					
44	C10-030-SUB-HVSWG-6.6B	SUBSTATION					
45							
46							
47							
48							
49							
50							
51							
52							
53							

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :	Ahmed Hassan		
SIGNATURE			
DATE	6/6/2021		

ITR-QC-0001



EGPC CRUDE OIL TANK FARM

Owner : Egyptian General Petroleum Corporation (EGPC)
Project No: 01251-100-030Contractor CONSORTIUM (ENPPI / PETROJET)
Document No: ITR-QC-0001
Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST

NOTIFICATION NO. : PTJ-ELE-RFI-208
DISCIPLINE : ELEC

DATE : 02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
				PETROJET	
				ENPPI	
				PMC	

1	C1-030-SUB-AVR-1A	SUBSTATION			
2	C2-030-SUB-PTR-1A	SUBSTATION			
3	C1-030-SUB-AVR-1B	SUBSTATION			
4	C2-030-SUB-PTR-1B	SUBSTATION			
5	C1-030-SUB-HVSWG-6.6A	SUBSTATION			
6	C2-030-SUB-HVSWG-6.6A	SUBSTATION			
7	C3-030-SUB-HVSWG-6.6A	SUBSTATION			
8	C4-030-SUB-HVSWG-6.6A	SUBSTATION			
9	C5-030-SUB-HVSWG-6.6A	SUBSTATION			
10	C1-030-SUB-HVSWG-6.6B	SUBSTATION			
11	C2-030-SUB-HVSWG-6.6B	SUBSTATION			
12	C3-030-SUB-HVSWG-6.6B	SUBSTATION			
13	C4-030-SUB-HVSWG-6.6B	SUBSTATION			
14	C5-030-SUB-HVSWG-6.6B	SUBSTATION			
15	C1-030-SUB-LVSWG-1A	SUBSTATION			
16	C1-030-SUB-LVSWG-1B	SUBSTATION			
17	C1-030-PM-04A	SUBSTATION			

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :	Ahmed Hassan		
SIGNATURE			
DATE	6/6/2021		

ITR-QC-0001

ITR-QC-0001

DATE		6/6/2021		SIGNATURE		<i>Ahmed Hassan</i>		NAME : Ahmed Hassan		PETROJET		ENPPI		PMC	
NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment															
NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS								
18	C1-030-PM-04B	SUBSTATION													
19	C1-030-PM-05A	SUBSTATION													
20	C1-030-PM-05B	SUBSTATION													
21	C3-030-SUB-AVR-1A	SUBSTATION													
22	C3-030-SUB-AVR-1B	SUBSTATION													
23	P1-030-SUB-TR-1A	SUBSTATION													
24	P1-030-SUB-TR-1B	SUBSTATION													
25	P1-030-LPDP-CR-1	SUBSTATION													
26	P1-030-LPDP-CR-2	SUBSTATION													
27	P1-030-LPDP-CR-3	SUBSTATION													
28	C6-030-SUB-HVSWG-6.6A	SUBSTATION													
29	C6-030-SUB-HVSWG-6.6B	SUBSTATION													
30	C2-030-SUB-LVSWG-1A	SUBSTATION													
31	C2-030-SUB-LVSWG-1B	SUBSTATION													
32	P1-030-SUB-NER-1A	SUBSTATION													
33	P1-030-SUB-NER-1B	SUBSTATION													
34	P1-030-SUB-PT-1A	SUBSTATION													

EGPC CRUDE OIL TANK FARM



Enppi



Project No: 01251-100-030
 Document No: ITR-QC-0001
 Revision No.: 00

REQUEST FOR INSPECTION

CABLE TERMINATION AND TEST

ACTIVITY : PTJ-ELE-RFI- 208 DISCIPLINE : ELEC

NOTIFICATION NO. : 02/06/2021



DATE :

Contractor

CONSORTIUM (ENPPI / PETROJET)

Owner :

Egyptian General Petroleum Corporation (EGPC)

		EGPC CRUDE OIL TANK FARM			
INSPECTION AND TEST REPORT FOR					
CABLE TERMINATION AND SPLICING					
SYSTEM NO.:		ITR NUMBER		INSPECTION DATE & TIME	
SHEET NO		ITR-EL-0009		02/06/2021	
DISCIPLINE		ELEC		1 OF 1	
For All Cables tags in PTJ-ELE-RFI-					
Item/Tag NO.		Core:		Size:	
Type :-					
Description of check					
NO.		Description of check			
1		Check cable glands are correct type and size as per cable schedule.			
2		Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.			
3		Check cable tag is done correctly.			
4		Test and confirm conductor, phase continuity.			
5		Check insulation resistance test (megger) is completed *1			
6		Check Hi-pot test is completed, only for MV/HV cables *11			
7		Connect all cores at both ends and confirm all connections are correct as per termination diagram.			
8		Confirm spare cores, screens are earthed and conform to design drawings/specifications			
9		Check enclosure cover is installed, no damages and no bolts are missing			
10		Calibration test certificate of testing equipment to be checked.			
Remarks :					
*1 : ITR-EL-006A/B					
*11 : ITR-EL-008					
NAME :					
Ahmed Hassan					
SIGNATURE					
DATE					
6/6/2021					
PETROJET		ENPPI		PMC	
ITR-EL-0009					

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND SPLICING

NOTIFICATION NO. : PTJ-INS-RFI-206
DISCIPLINE : E&I

DATE : 5/24/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
	CABLE TERMINATION AND SPLICING	MODULE 1	24-May-21				
1	P/1-030-SUB-PTR-1A						
2	P/2-030-SUB-PTR-1A						
3	P/3-030-SUB-PTR-1A						
4	G1-030-SUB-NEP-1A						
5	P/1-030-SUB-PTR-1B						
6	P/2-030-SUB-PTR-1B						
7	P/3-030-SUB-PTR-1B						
8	G1-030-SUB-NEP-1B						
9	P/1-030-SUB-HVSWG-6.6A						
10	P/2-030-SUB-HVSWG-6.6A						
11	P/3-030-SUB-HVSWG-6.6A						
12	P/4-030-SUB-HVSWG-6.6A						
13	P/1-030-SUB-HVSWG-6.6B						
14	P/2-030-SUB-HVSWG-6.6B						
15	P/3-030-SUB-HVSWG-6.6B						
16	P/4-030-SUB-HVSWG-6.6B						
17	P-030-SUB-TR-1A						
18	P-030-SUB-TR-1B						
19	P-030-EPM2-TR-1						

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME : PETROJET
ENPPI
PMC

SIGNATURE
DATE



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

ELEC

SHEET NO
1 OF 1

Item/Tag NO.

Type :-

Description of check

NO.

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed *

Check Hi-pot test is completed, only for MV/HV cables **

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

Calibration test certificate of testing equipment to be checked.

Remarks :

PETROJET

ENPPI

PMC

NAME :



SIGNATURE

DATE



ITR-EL-0009

EGPC CRUDE OIL TANK FARM		EGPC	
Owner : Egyptian General Petroleum Corporation (EGPC)		Project No: 01251-100-030	
Contractor CONSORTIUM (ENPPI / PETROJET)		Document No: ITR-QC-0001	
Revision No. : 00			
REQUEST FOR INSPECTION			
ACTIVITY : CABLE TERMINATION AND TEST			
NOTIFICATION NO. : PTJ-ELE-RFI- DISCIPLINE : ELEC			
DATE : 27/03/2021			
NO.	DESCRIPTION	LOCATION	DATE / TIME
35	D-030-SUB-LVSWG-1B	SUBSTATION	
36	D-030-SUB-IRP-1	SUBSTATION	
37	P1-030-SUB-LVSWG-1A	SUBSTATION	
38	P1-030-SUB-LVSWG-1B	SUBSTATION	
39	C1-030-SUB-ACUPS-1	SUBSTATION	
40	C2-030-SUB-ACUPS-1	SUBSTATION	
41	C1-030-SUB-DCUPS-1	SUBSTATION	
42	C2-030-SUB-DCUPS-1	SUBSTATION	
43	P-030-SUB-AVR-1A	SUBSTATION	
44	P-030-SUB-AVR-1B	SUBSTATION	
45	P1-030-SUB-DCUPS-1	SUBSTATION	
46	P-030-SUB-UPDP-1	SUBSTATION	
47	P-030-SUB-DCUPS-1A	SUBSTATION	
48	P-030-SUB-DCUPS-1B	SUBSTATION	
NOTE:			
Inspection result : A - Approved B - Reject C - Approved with Comment			
NAME :		PETROJET	ENPPI
SIGNATURE			
DATE			
		PMC	





				EGPC CRUDE OIL TANK FARM	
INSPECTION AND TEST REPORT FOR					
CABLE TERMINATION AND SPLICING					
SYSTEM NO.:		INSPECTION REPORT NUMBER			
SHEET NO		ITR NUMBER		INSPECTION DATE & TIME	
1 OF 1		ITR-EL-0009		27/03/2021	
ELEC		PTJ-ELE-RFI-			
For All Cables tages in PTJ-ELE-RFI-					
Type :-		Core:		Size:	
Description of check					
NO.		RESULT			
1		ACCEPT			
2		REJECT			
3		N/A			
4		Check cable glands are correct type and size as per cable schedule.			
5		Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins			
6		Check cable tag is done correctly.			
7		Test and confirm conductor, phase continuity.			
8		Check insulation resistance test (megger) is completed *			
9		Check Hi-pot test is completed, only for MV/HV cables **			
10		Connect all cores at both ends and confirm all connections are correct as per termination diagram.			
11		Confirm spare cores, screens are earthed and conform to design drawings/specifications			
12		Check enclosure cover is installed, no damages and no bolts are missing			
13		Calibration test certificate of testing equipment to be checked.			
Remarks :					
*1 : ITR-EL-006A/B					
*11 : ITR-EL-008					
NAME :					
PETROJET		ENPPI		PMC	
SIGNATURE		DATE		ITR-EL-0009	

12.08- FAT Reports & Certificates

 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)			
System ID		030-EL-001			
System Description		Substation Power Transformers 11/6.6kV			

12.09- SAT Reports & Certificates

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div data-bbox="1134 1937 1412 2020">  </div> <div data-bbox="536 1937 1038 1998"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="263 1919 459 2004">  </div>	

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

2

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

for M. Omar
H. Abdel
2

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	Not OK	* Oil leak from conservator still under Schneider investigation to solve this problem
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

* New Conservator was provided by Schneider and installed / tested by Schneider rep. during the period from 28 to 30/8/2021 and test results are successful and Tr. can be put in service for M. owner

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass

"N.A": Not applicable

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		DAR Value 60Sec/30Sec	Remarks
1	HV-(LV+E)	5000	12.82 GΩ	14.98 GΩ	1.16	
2	HV-LV	2500	18.74 GΩ	23.33 GΩ	1.24	
3	LV-(HV+E)	1000	8.08 GΩ	12.69 GΩ	1.57	

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar

Customer(Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	br		
1	402.4	403.6	402.2	219.5	219.4	219.1	1.83617	-0.15473887
2	402.6	403	402.3	222	221.9	221.7	1.81475	-0.12015212
3	402.6	403	402.3	224.6	224.5	224.2	1.794	-0.13021597
4	402.6	403	402.3	227.3	227.1	226.9	1.77293	-0.11434837
5	402.5	403	402.3	230	229.8	229.6	1.75196	-0.11189854
6	402.6	403	402.3	232.7	232.6	232.3	1.73151	-0.1310171
7	402.6	403	402.3	235.6	235.4	235.2	1.71042	-0.12226205
8	402.5	403	402.3	238.5	238.4	238.1	1.68923	-0.09807036
9A/B/C	402.6	403	402.3	241.5	241.3	241.1	1.6686	-0.15473887
10	402.5	403	402.3	244.5	244.4	244.1	1.64775	-0.111178539
11	402.6	403	402.3	247.7	247.5	247.2	1.62702	-0.12433687
12	402.6	403	402.4	250.9	250.7	250.4	1.60638	-0.13343086
13	402.5	403	402.3	254.2	254	253.7	1.58525	-0.12088891
14	402.5	403	402.3	257.5	257.4	257.1	1.56451	-0.12364293
15	402.6	403	402.3	261.1	261	260.6	1.54325	-0.10255560
16	402.6	403	402.3	264.6	264.5	264.2	1.52263	-0.11295285
17	402.6	403	402.3	268.3	268.1	267.9	1.5018	-0.12018732

Comments:

Client (PPC): Mohamed Ibrahim
 Customer(Enppi): Ahmed Nadeem
 Schneider rep.: Khamis Ramadan

Legend
 "OK": Successfully passed
 "NOK": Didn't pass
 "N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 – 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energyization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- $\text{Real ratio} = \frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- $\text{Measured ratio} = \frac{(RY+YB+BR)}{(ry+yb+br)} \times \frac{3}{3}$
- $\text{Error} = \frac{\text{Real Ratio}-\text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	N/A	Phase1	Phase2	Phases3
	N/A	N/A	N/A	N/A

Secondary voltage	N/A	L 1-2	L 2-3	L 3-1
	N/A	N/A	N/A	N/A

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

For M. Omar
H. Ramadan

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 – 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Bucholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90 °C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

[Signature]

Legend
"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20-500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Internal

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	OK	
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

[Signature]

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	DAR Value 60Sec/30Sec	Remarks
1	HV-(LV+E)	5000	18 GΩ	26.37 GΩ	1.46
2	HV-LV	2500	25 GΩ	32.21 GΩ	1.28
3	LV-(HV+E)	1000	9.31GΩ	13.34 GΩ	1.43

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

For M. Ramadan

A. Abdelaziz

[Signature]

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 – 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- $\text{Real ratio} = \frac{\text{Rated Voltage Secondary}}{\text{Rated Voltage Primary}}$
- $\text{Measured ratio} = \frac{(RY+YB+BR)}{(ry+yb+br)} \times \frac{3}{3}$
- $\text{Error} = \frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	N/A	
	Phase1	Phase2
		Phase3

Secondary voltage	N/A	
	L 1-2	L 2-3
		L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim
for M. El-Sherar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
1	402.5	402.8	402.3	219.4	219.3	219.1	1.83582	-0.135437685
2	402.5	402.8	402.2	222	221.9	221.6	1.81443	-0.102036375
3	402.5	402.8	402.1	224.5	224.3	224.1	1.79432	-0.148264886
4	402.4	402.8	402.1	227.1	227	226.7	1.77335	-0.138109045
5	402.4	402.8	402.1	229.8	229.7	229.4	1.7525	-0.14308525
6	402.4	402.8	402.1	232.6	232.5	232.2	1.73139	-0.124337092
7	402.4	402.8	402.1	235.4	235.3	235	1.71078	-0.143431362
8	402.4	402.8	402.1	238.4	238.2	238	1.68948	-0.112639252
9A/B/C	402.4	402.8	402.1	241.4	241.2	241	1.66846	-0.107794362
10	402.4	402.8	402.1	244.4	244.2	244	1.64797	-0.124979992
11	402.4	402.8	402.1	247.6	247.4	247.1	1.62687	-0.115058095
12	402.4	402.8	402.1	250.8	250.6	250.3	1.60609	-0.115346155
13	402.4	402.8	402.1	254.1	253.9	253.6	1.58522	-0.118863335
14	402.4	402.8	402.1	257.5	257.3	257.3	1.56366	-0.069231826
15	402.4	402.8	402.1	260.9	260.8	260.5	1.54347	-0.116787716
16	402.5	402.9	402.2	264.5	264.4	264	1.52302	-0.13858047
17	402.5	402.9	402.3	268.2	268.1	267.7	1.50211	-0.140961857

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Buchholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90°C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

Client (PPC): Mohamed Ibrahim

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim for. H. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend


"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Tested by: Ahmed Ibrahim	Signature	Signature	Page 1 of 4
Witnessed by: Ahmed Ibrahim	Witnessed by: H. Abdelm	Witnessed by: Mohamed Abdelm	



Site Commissioning for AVR of Power Transformer 8 MVA 11 / 6.6 KV




Project name: Agrod - Suez	AVR (1) Serial No: M20063395	Date : 22/12/2020
TECHNO MASTER	AVR Testing and Commissioning Report	Schneider Electric

3061-01



AVR SITE COMMISSIONING


1. AVR TEST REPORT

- **Test objective:**
Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).
- **Procedure:**
 1. the manual operation of the AVR (raise & lower)
 2. Apply voltage equal to the desired value, AVR should not react.
 3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as raise a tap) after Tl=60 seconds.
 4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as lower a tap) after Tl=60 seconds.
 5. Apply voltage greater than the over voltage limit value (110%), AVR should be blocked.
 6. Apply voltage less than the under-voltage limit value (90%), AVR should be blocked.
 7. Apply voltage greater than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (100%), AVR should be blocked.
 8. Record all the results.



Tested by: Ahmed Ibrahim	Witnessed by: H. Abdelmonem	Signature	Signature
Signature: Ahmed Ibrahim	Signature	Signature	Signature

Project name: Agrod – Suez		AVR (1) Serial No: M20063395	Date : 22/12/2020
		AVR Testing and Commissioning Report	

	AVR Testing and Commissioning Report	Project name: Agrod – Suez
		AVR (1) Serial No: M20063395 Date : 22/12/2020

1. Setting

Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %



2. Programmable Led

No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par.prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Ahmed Ibrahim	Witnessed by: A. Abdelmonem	Signature: A. Abdelmonem
Signature: Ahmed Ibrahim	Witnessed by: Mohamed Abdelkader	Signature: Mohamed Abdelkader

	Project name: Agrod – Suez	
	AVR (1) Serial No: M20063395	Date : 22/12/2020
AVR Testing and Commissioning Report		

4. Automatic operation



a. Measurement:

Applied voltage (V)	Reading voltage (KV)	Applied current (A)	Reading Current (A)
63.5	6.597	5	1252

a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
67	5	Raise a tap after TI=60 sec so on.	OK
60	5	Lower a tap after TI=60 sec so on.	OK
55	5	AVR blocked due to UNDER-VOLTAGE	OK
70	5	AVR blocked due to OVER-VOLTAGE	OK
63.5	6	AVR blocked due to OVER-CURRENT	OK



Tested by: Ahmed Ibrahim	Witnessed by: A. Abdelmonem	Signature: 
Signature: Ahmed Ibrahim	Witnessed by: Mohamed Abdelnour	Signature: 

Page 4 of 4

Tested by: Ahmed Ibrahim	Witnessed by: <i>A. Abdelmonem</i>	Signature: <i>A. Abdelmonem</i>
Signature: Ahmed Ibrahim	Witnessed by: <i>Mohamed El Ghayour</i>	Signature: <i>Mohamed El Ghayour</i>

Page 2 of 4



8. Record all the results.
7. Apply voltage greater than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (100%), AVR should be blocked.
6. Apply voltage less than the under-voltage limit value (90%), AVR should be blocked.
5. Apply voltage greater than the over voltage limit value (110%), AVR should be blocked.
4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as lower a tap) after $T_I=60$ seconds.
3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as raise a tap) after $T_I=60$ seconds.
2. Apply voltage equal to the desired value, AVR should not react.
1. the manual operation of the AVR (raise & lower)



○ Procedure:


Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).

○ Test objective:

1. AVR TEST REPORT

AVR SITE COMMISSIONING

Project name: Agrod – Suez		AVR (2) Serial No: M20063396	Date : 22/12/2020
		AVR Testing and Commissioning Report	

	AVR Testing and Commissioning Report	Project name: Agrood – Suez
		AVR (2) Serial No: M20063396 Date : 22/12/2020

1. Setting

Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %

2. Programmable Led


No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par.prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Ahmed Ibrahim	Signature	Witnessed by: A. Abdelaziz	Signature
Tested by: Ahmed Ibrahim	Signature	Witnessed by: Mohamed Elmaghrabi	Signature

Page 3 of 4

	AVR Testing and Commissioning Report	Project name: Agrod – Suez
		AVR (2) Serial No: M20063396 Date : 22/12/2020


4. Automatic operation




a. Measurement:

Applied voltage (V)	Reading voltage (KV)	Applied current (A)	Reading Current (A)
63.5	6.597	5	1252

a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
67	5	Raise a tap after Tl=60 sec so on.	OK
60	5	Lower a tap after Tl=60 sec so on.	OK
55	5	AVR blocked due to UNDER-VOLTAGE	OK
70	5	AVR blocked due to OVER-VOLTAGE	OK
63.5	6	AVR blocked due to OVER-CURRENT	OK



Tested by: Ahmed Ibrahim	Signature: 	Witnessed by: 
Signature: Ahmed Ibrahim	Signature: 	Page 4 of 4

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6500	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil ltr/kg	4400
Total mass kg	20500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	Not OK	* Oil leak from conservator still under Schneider investigation to solve this problem
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

* New Conservator was provided by Schneider and installed/ tested by Schneider rep. during the period from 28 to 30/8/2021 and test results are successful and it can be put in service

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrod 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power KVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no- load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	DAR Value 60Sec/30Sec	Remarks
1	HV-(LV+E)	5000	12.82 GΩ	14.98 GΩ	1.16
2	HV-LV	2500	18.74 GΩ	23.33 GΩ	1.24
3	LV-(HV+E)	1000	8.08 GΩ	12.69 GΩ	1.57

Comments:

Client (PPC): Mohamed Ibrahim For. M. owner

Customer(Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

transformers-testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Emppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB PTR-1A
Rated Power kVA	8000 -10 000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no- load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil ltr/kg	4400
Total mass kg	20500	Energyization date			

2.5 Turns ratio test

Tap Position	RY	YB	BR	RV	yB	br	LV Measured volts (V)	Measured Ratio	Error
1	402.4	403.6	402.2	219.5	219.4	219.1	1.83617	-0.15473887	-0.12015212
2	402.6	403	402.3	222	221.9	221.7	1.81475	-0.13021597	-0.11434837
3	402.6	403	402.3	224.6	224.5	224.2	1.794	-0.11189854	-0.12226205
4	402.6	403	402.3	227.3	227.1	226.9	1.77293	-0.09807036	-0.15473887
5	402.5	403	402.3	230	229.8	229.6	1.75196	-0.12088891	-0.10255560
6	402.6	403	402.3	232.7	232.6	232.3	1.73151	-0.12433687	-0.11295285
7	402.6	403	402.3	235.6	235.4	235.2	1.71042	-0.13343086	-0.10255560
8	402.5	403	402.3	238.5	238.4	238.1	1.68923	-0.12088891	-0.10255560
9A/B/C	402.6	403	402.3	241.5	241.3	241.1	1.6686	-0.12433687	-0.11295285
10	402.5	403	402.3	244.5	244.4	244.1	1.64775	-0.12088891	-0.10255560
11	402.6	403	402.3	247.7	247.5	247.2	1.62702	-0.12433687	-0.11295285
12	402.6	403	402.4	250.9	250.7	250.4	1.60638	-0.12088891	-0.10255560
13	402.5	403	402.3	254.2	254	253.7	1.58525	-0.12088891	-0.10255560
14	402.5	403	402.3	257.5	257.4	257.1	1.56451	-0.12088891	-0.10255560
15	402.6	403	402.3	261.1	261	260.6	1.54325	-0.12088891	-0.10255560
16	402.6	403	402.3	264.6	264.5	264.2	1.52263	-0.12088891	-0.10255560
17	402.6	403	402.3	268.3	268.1	267.9	1.5018	-0.12088891	-0.10255560

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Emppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PT-R-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energyization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{(\frac{R_Y + Y_B + B_R}{R_Y + Y_B + B_R}) / (\frac{r_Y + y_B + b_R}{r_Y + y_B + b_R})}{3}$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	N/A		
	Phase1	Phase2	Phases3
Secondary voltage	N/A	N/A	N/A
	L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Bucholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only


Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90 °C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"Ok": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable



transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

1. Pre-commissioning inspection

Description

name plates are according to the

ation for shipping brackets or fixtures that may be during installation.

cleanliness.

...especially at bushing areas.

ion ground is correctly leveled.

guish such connections using French method.

connections are as per the drawings.

and polarity (Visual).

error device, pressure fault relay and any

and alarm settings for temperature indicators

Schneider rep.: Khamis Ramadan

Customer (Enppi): Ahmed Nadeem

Comments:

"Ok": Successfully passed

-NOK: Didn't pass

*N.A.: Not applicable



transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	OK	
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable



transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2016

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB PTR-1B
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283176-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20-500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	60 Sec	30 Sec	18 GΩ	25 GΩ	9.31GΩ	13.34 GΩ	1.43	Remarks
1	HV-(LV+E)	5000				18 GΩ	26.37 GΩ			1.46	
2	HV-LV	2500				25 GΩ	32.21 GΩ			1.28	
3	LV-(HV+E)	1000				9.31GΩ					

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Rev: 02.09/2018
Ref: TR-CK-02

- Applied voltage connected only on primary windings
- Applied voltage should be stable

- ## 2.6 Phase Rotation Check

N.B: Secondary Line Voltage must not be greater than 415 VA

Client (PPC): Mohamed Ibrahim
for M. S. M. S.

Schneider rep.: Khamis Ramadan

"NOK": Didn't pass

"N.A": Not applicable



transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrod 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176- 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	bR		
1	402.5	402.8	402.3	219.4	219.3	219.1	1.83582	-0.135437685
2	402.5	402.8	402.2	222	221.9	221.6	1.81443	-0.102036375
3	402.5	402.8	402.1	224.5	224.3	224.1	1.79432	-0.148264886
4	402.4	402.8	402.1	227.1	227	226.7	1.77335	-0.138109049
5	402.4	402.8	402.1	229.8	229.7	229.4	1.7525	-0.14308525
6	402.4	402.8	402.1	232.6	232.5	232.2	1.73139	-0.124337092
7	402.4	402.8	402.1	235.4	235.3	235	1.71078	-0.143431362
8	402.4	402.8	402.1	238.4	238.2	238	1.68948	-0.112639252
9A/B/C	402.4	402.8	402.1	241.4	241.2	241	1.66846	-0.107794362
10	402.4	402.8	402.1	244.4	244.2	244	1.64797	-0.124979992
11	402.4	402.8	402.1	247.6	247.4	247.1	1.62687	-0.115058099
12	402.4	402.8	402.1	250.8	250.6	250.3	1.60609	-0.115346155
13	402.4	402.8	402.1	254.1	253.9	253.6	1.58522	-0.118863335
14	402.4	402.8	402.1	257.5	257.3	257.3	1.56366	-0.069231826
15	402.4	402.8	402.1	260.9	260.8	260.5	1.54347	-0.116787716
16	402.5	402.9	402.2	264.5	264.4	264	1.52302	-0.13858047
17	402.5	402.9	402.3	268.2	268.1	267.7	1.50211	-0.140961857

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.7 Function operation test
Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Bucholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90°C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar


Comments:

Client (PPC): Mohamed Ibrahim
F.M. M. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable



transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.03/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	PT-R-1B
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283176-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lls/kg	4400
Total mass kg	20-500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim for. H. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan



Legend

"Ok": Successfully passed

"NOK": Didn't pass


"N.A": Not applicable

Internal

	AVR Testing and Commissioning Report	
Project name: Agrod 1 - Suez	AVR (1) Serial No: M20063393	Date: 14/06/2021



Site Commissioning for AVR of Power

Transformer 8 MVA 11 / 6.6 KV (TR-A)



Made in Germany	
www.a-ebulle.de	
Typ: REG-DA Nr.: M20063393	
Art.-Nr. 119.2055.007	
Software - Version: 2.27	
B0	Panel-mounting or wall-mounting version
I0	(H x W x D) 307 x 250 x 102 mm
H0	Serial Interface COM1 Sub-D
	Power supply external max. 33 VA
	AC 85V...110V...264V, 50...60 Hz
	DC 88V...220V...280V
F1	Input current (rated value) I _r = 1 A
M1	Three-wire three-phase; balanced load
S0	without Recorder function
T0	without Transformer monitoring
K1	with firmware for parallel operation
E00	without Analogue inputs and outputs
D0	16 digital inputs AC/DC 48 V...250 V (E1...E16)
C00	without additional inputs and outputs
R1	with Interface RS485 (COM 3)
	Integrated Protocol Interface according to:
XW00	without
L0	without
A2	Display language English

Signature: H. Elgendy	Signature: A. Abdel	Signature: M. Elgendy
Company: TechnoMaster	Company: Enppi	Company: PPC
Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim

	AVR Testing and Commissioning Report	
	AVR (1) Serial No: M20063393	
Project name: Aguel - Suez		Date: 11/06/2021

AVR SITE COMMISSIONING

1. AVR TEST REPORT

Test objective:

Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).

Procedure:

1. the manual operation of the AVR (raise & lower)

2. Apply voltage equal to the desired value, AVR should not react.




3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as lower a tap) after T1=60 seconds.

4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as raise a tap) after T1=60 seconds.

5. Apply voltage greater than the desired value by more than 8%, AVR should LOWER the voltage (as lower a tap) after T2=10 seconds.

6. Apply voltage less than the desired value by more than 8%, AVR should RAISE the voltage (as raise a tap) after T2=10 seconds.

7. Apply voltage greater than the over voltage limit value (110%), AVR should block and >V signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit high signal will appear.



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Signature: 
Company: Technomaster	Company: Enppi	Signature: 
	Witnessed by: Mohamed Ibrahim	Signature: 
	Company: PPC	

Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim
Company: TechnoMaster	Company: Enppi	Company: PPC
Signature: <i>M. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>

10. Record all the results.
9. Apply voltage greater or lower than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (110%), AVR should block and >1 signal will appear instantaneous.
8. Apply voltage less than the under-voltage limit value (90%), AVR should block and <V signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit low signal will appear.



Project name: Agred1 - Suez	AVR (1) Serial No: M20063293	Date: 14/06/2021
TECHNO MASTER	AVR Testing and Commissioning Report	Schneider Electric

	AVR Testing and Commissioning Report	
	AVR (1) Serial No: M20063303	
Project name: Agrod1 - Soc2		Date: 14/06/2021

1. Setting

Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %



2. Programmable Led

No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par. prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Signature: <i>A. Nadeem</i>	Signature: <i>M. Elgendy</i>
Company: TechnoMaster	Company: Enppi	Company: PPC	Company: PPC
Witnessed by: Mohamed Ibrahim	Witnessed by: Mohamed Ibrahim	Signature: <i>M. Ibrahim</i>	Signature: <i>M. Ibrahim</i>

	AVR Testing and Commissioning Report	Project name: Agrodell - Suco
		AVR (1) Serial No: M20063394
		Date: 14/06/2021

Site Commissioning for AVR of Power

Transformer 8 MVA 11 / 6.6 KV (TR-B)

www.a-eberle.de

REG-DA Nr.: M20063394

Art.-Nr. 119.2055.007

Software - Version: 2.27

B0 Panel-mounting or wall-mounting version
(H x W x D) 107 x 250 x 102 mm

I0 Serial interface COM1 sub-D

H0 Power supply external max. 33 VA

AC 85V...110V...264V, 50...60 Hz

DC 88V...220V...280V

F1 Input current (rated value) I_r = 1 A

M1 Three-wire three-phase; balanced load

S0 without Recorder function

T0 without Transformer monitoring

K1 with firmware for parallel operation

E0 without Analogue inputs and outputs

D0 16 digital inputs AC/DC 48 V, 250 V (E1...E16)


C00 without additional inputs and outputs




R1 with interface RS485 (COM 3)

Integrated Protocol Interface according to XMP0 without

L0 without

AZ Display language English

 us FRI

Tested by: Moustafa Elgendy Company: TechnoMaster Signature: 	Witnessed by: Ahmed Nadeem Company: Emppi Signature: 	Witnessed by: Mohamed Ibrahim Company: PPC Signature: 
Page 1 of 5		

AVR SITE COMMISSIONING



1. AVR TEST REPORT

○ **Test objective:** Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).

○ **Procedure:**

1. the manual operation of the AVR (raise & lower)
2. Apply voltage equal to the desired value, AVR should not react.
3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as lower a tap) after $T_1=60$ seconds.
4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as raise a tap) after $T_1=60$ seconds.
5. Apply voltage greater than the desired value by more than 8%, AVR should LOWER the voltage (as lower a tap) after $T_2=10$ seconds.
6. Apply voltage less than the desired value by more than 8%, AVR should RAISE the voltage (as raise a tap) after $T_2=10$ seconds.
7. Apply voltage greater than the over voltage limit value (110%), AVR should block and $>V$ signal will appear after 3Sec. If the voltage stay at the same level for 4Sec more, inhibit high signal will appear.

Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim	Company: TechnoMaster	Company: Enppi	Company: PPC
Signature: <i>M. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>			

		Project name: Agreft - Suez	
AVR Testing and Commissioning Report		AVR (1) Serial No: M20063394	
		Date: 14/06/2021	



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim
Company: Technomaster	Company: Enppi	Company: PPC
Signature: <i>M. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>

Page 3 of 5

10. Record all the results.
9. Apply voltage greater or lower than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (110%), AVR should block and >1 signal will appear instantaneous.
8. Apply voltage less than the under-voltage limit value (90%), AVR should block and <V signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit low signal will appear.



Project name: Agood - Suez	AVR (1) Serial No: M20063594	Date: 14/06/2021
TECHNO MASTER	AVR Testing and Commissioning Report	S&P Electric

	AVR Testing and Commissioning Report	
	AVR (1) Serial No: A120063394	
Project name: Agreout1 - Suez		Date: 14-06-2021

1. Setting

Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %


2. Programmable Led

No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par.prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim
Company: TechnoMaster	Company: Enppi	Company: PPC
Signature: <i>M. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>

	AVR Testing and Commissioning Report	Project name: Agrod1 - Suez
		AVR (2) Serial No: M20063394 Date: 14/06/2021

4. Automatic operation

a. Measurement:

Applied voltage (V)	Reading voltage (KV)	Applied current (A)	Reading Current (A)
63.5	6.597	5	1252



a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
66.5	5	Lower a tap after T1=60 sec so on.	OK
60.5	5	Raise a tap after T1=60 sec so on.	OK
69	5	Lower a tap after T2=10 sec so on.	OK
58	5	Raise a tap after T2=10 sec so on.	OK
57	5	AVR blocked due to UNDER-VOLTAGE & Inhibit Low	OK
70	5	AVR blocked due to OVER-VOLTAGE & Inhibit high	OK
66.5	5.6	AVR blocked due to OVER-CURRENT	OK
60.5	5.6	AVR blocked due to OVER-CURRENT	OK

Tested by: Moustafa Elgendy Company: TechnoMaster Signature: <i>M. Elgendy</i>	Witnessed by: Ahmed Nadeem Company: Enppi Signature: <i>Ahmed Nadeem</i>	Witnessed by: Mohamed Omar Company: PPG Signature: <i>M. Omar</i>
--	--	---

Page 5 of 5

12.10- Electrical Pre-Commissioning Check Lists

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6KV
<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/1-030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P/I-030-SUB-PTR-1B	
AREA : 30		REF. DWGS/DOCS :	
DESCRIPTION		No.	
RESULT	OK/NA/PL	ITEM No.	
✓		12	Trench markers to be checked w.r.t approved documents.
✓		13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.
✓		14	Inspect cable laid in trenches, segregation and protection.
✓		15	Cables to be tested (continuity/insulation resistance).(*)
✓		16	Equipment test report and inspection certificate to be checked.
N/A		17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)
✓		18	Calibration test certificate of testing equipment to be checked.
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P2-030-SUB-PTR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : System
Substation Power Transformers 11/6.6kV

ITEM TAG No. : P2-030-SUB-PTR-1B

REF. DWGS/DOCS :

AREA : 30

SUB-SYSTEM ID : 030-EL-001

SYSTEM ID : 030-EL-001

DISCIPLINE : Electrical

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12 Trench markers to be checked w.r.t approved documents.

13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.

14 Inspect cable laid in trenches, segregation and protection.

15 Cables to be tested (continuity/insulation resistance).(*)




16 Equipment test report and inspection certificate to be checked.

17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)

18 Calibration test certificate of testing equipment to be checked.

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	
SYSTEM NAME : Substation Power Transformers 11/6.6kV	DISCIPLINE : Electrical
SUB-SYSTEM NAME : System	SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1A	SUB-SYSTEM ID : 030-EL-001
REF. DWGS/DOCS : AREA : 30	

No.	DESCRIPTION	GENERAL:	
		RESULT	OK/NA/PL
ITEM No.	PL		

1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	✓	
1.6	Inspect all bushings for cracks.	✓	
1.7	Inspect silica gel for normal color.	✓	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	✓	
1.10	Check earthing connections to the earthing grid.	✓	

REMARKS AND OBSERVATIONS :
Refer to scheduler checklist of tests and tests

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A




PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	
SYSTEM NAME : Substation Power Transformers 11/6.6kV System	DISCIPLINE : Electrical
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System	SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1A	SUB-SYSTEM ID : 030-EL-001
REF. DWGS/DOCS : AREA : 30	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
1.11	All supports needed for power and control cables to be checked.	✓		
1.12	Wiring of control and protection devices to be checked.	✓		
1.13	Check installation against supplier installation procedure and instructions.	✓		
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	N/A		
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	✓		
1.16	Perform a transformer turns-ratio test.	✓		
1.17	Perform dielectric tests of transformer oil (*).	✓		
1.18	Check oil level or supply and fill up with oil as per specifications.	✓		
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓		
1.20	Check for proper tap position.	✓		
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	✓		

REMARKS AND OBSERVATIONS :

(*) Insulation on transformer oil sample (Breakdown test)

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : System
Substation Power Transformers 11/6.6kV

ITEM TAG No. : 030-SUB-PTR-1A

REF. DWGS/DOCS : AREA : 30

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

1.22 Check & record insulation resistance of all auxiliaries & control wiring (M Ω), using 500 V megger.

1.23 Verify that the control and alarm settings on temperature indicators are as specified.

1.24 Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.

2 OFF-LOAD TAP CHANGER:

2.1 Ensure that the tap changer is Padlockable in all positions.

2.2 Check tap-selector switch moves correctly in all positions.

2.3 Check tap positions clearly marked in line with the data given on the rating plate.

2.4 Check the tap provided with metallic handle to allow operation without the need of tools.

3 ON-LOAD TAP CHANGER:

3.1 Check devices (tap and physical check, connections as per approved documents, etc) of the tap changer oil compartment:

a) Oil level indicator.

REMARKS AND OBSERVATIONS :

(**) - H.V terminals: 5000 V megger, min. 150 M Ω .

- L.V terminals: 1000 V megger, min. 10 M Ω .

- H.V/L.V terminals: 5000 V megger, min. 150 M Ω .

(Manufacturer's test voltage & minimum values for insulation resistance should be referenced)

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A




PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1A	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	
		OK/NA/PL	ITEM No.

	b) Oil temperature indicator.	✓	
	c) Pressure device.	✓	
	d) Winding temperature indicator.	✓	
	e) Buchholz oil/gas device.	✓	
	f) Oil sampling connection.	✓	
	g) One filling/filter connection valve.	✓	
	h) One drain/filter connection valve.	✓	
	i) A breather with a silica gel dehydrating capsule.	✓	
3.2	Check the motor drive shall include but not limited to the following:		
	a) Padlockable incoming supply switch.	✓	
	b) Manual operation facilities.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM ID : 030-EL-001

SYSTEM ID : 030-EL-001

DISCIPLINE : Electrical

REF. DWGS/DOCS :

ITEM TAG No. : 030-SUB-PTR-1A

AREA

: 30

No.

DESCRIPTION

OK/NA/PL

ITEM No.

RESULT

PL

(c) Local control facilities.

(d) Local/remote selector switch.

(e) Local mechanical tap position indicator.

(f) Direction of rotation protection.

(g) Tap status indication lamps.

4 Equipment test inspection report and certificate to be checked and acceptance criteria values of the above mentioned tests to be revised.

5 Check availability of vendor documents including commissioning and start-up instructions.

6 Calibration test certificate of testing equipment to be checked.

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY

CONST. CONTRACTOR

ENPPI

CUSTOMER

NAME

SIGNATURE

DATE

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : C2-030-SUB-PTR-1A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
	1	Construction punch list to be checked.	✓
	2	Check cables are correctly fixed to trays and supports.	✓
	3	Check cables through walls or ceilings are correctly sealed.	✓
	4	Check that all cables are installed in accordance with cable lists and approved documents.	✓
	5	Check identification tags of all conductors and wires.	✓
	6	Check connection, termination and joints of cables are correctly executed.	✓
	7	Inspect cables for jacket damage.	✓
	8	Ensure that the correct size and type of crimping lugs have been used.	✓
	9	Check that the bending radius of cables is not less than the minimum established.	✓
	10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓
	11	Tie wraps to be used for cable and wires fixation.	✓
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A




PROJECT TITLE : EDPCCrude Oil Tank Farms Projct, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : C2-030-SUB-PTR-1A	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	
SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001	
SUB-SYSTEM ID : 030-EL-001	
DISCIPLINE : Electrical	
ITEM TAG No. : C2-030-SUB-PTR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : C2-030-SUB-PTR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

TABLE II			NOTES:

PRE-COMMISSIONING CHECK LIST					
MEDIUM VOLTAGE CABLES					
EL-31 A					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV System					
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System					
ITEM TAG No. : P/3-030-SUB-PTR-1B					
AREA : 30					
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.		✓		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		✓		
14	Inspect cable laid in trenches, segregation and protection.		✓		
15	Cables to be tested (continuity/insulation resistance).(*)		✓		
16	Equipment test report and inspection certificate to be checked.		✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR	ENPPI	CUSTOMER	
NAME					
SIGNATURE					
DATE					



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical			
SYSTEM NAME : System		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P/3-030-SUB-PTR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P/3-030-SUB-PTR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
12	Trench markers to be checked w.r.t approved documents.	✓			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	✓			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					





**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE	3.3kV	200
	6.6kV & Above	200
	2500V	200
	5000V	200
MINIMUM INSULATION RESISTANCE (M.OHMS).		
TABLE II		
NOTES:		

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
ITEM TAG No. : P/2-030-SUB-PTR-1B		SUB-SYSTEM ID : 030-EL-001			
REF. DWGS/DOCS :		AREA : 30			
No.		DESCRIPTION			
1		Construction punch list to be checked.			
2		Check cables are correctly fixed to trays and supports.			
3		Check cables through walls or ceilings are correctly sealed.			
4		Check that all cables are installed in accordance with cable lists and approved documents.			
5		Check identification tags of all conductors and wires.			
6		Check connection, termination and joints of cables are correctly executed.			
7		Inspect cables for jacket damage.			
8		Ensure that the correct size and type of crimping lugs have been used.			
9		Check that the bending radius of cables is not less than the minimum established.			
10		Cable markers to be installed before covering buried cables or cables in cable trays.			
11		Tie wraps to be used for cable and wires fixation.			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		CUSTOMER	
NAME		ENPPI			
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P/2-030-SUB-PTR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	OK/NA/PL
ITEM No.	PL	RESULT	OK/NA/PL
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200




TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P/2-030-SUB-PTR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.				
2	Check cables are correctly fixed to trays and supports.				
3	Check cables through walls or ceilings are correctly sealed.				
4	Check that all cables are installed in accordance with cable lists and approved documents.				
5	Check identification tags of all conductors and wires.				
6	Check connection, termination and joints of cables are correctly executed.				
7	Inspect cables for jacket damage.				
8	Ensure that the correct size and type of crimping lugs have been used.				
9	Check that the bending radius of cables is not less than the minimum established.				
10	Cable markers to be installed before covering buried cables or cables in cable trays.				
11	Tie wraps to be used for cable and wires fixation.				
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200
TABLE III		
NOTES:		

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
12	Trench markers to be checked w.r.t approved documents.	✓		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓		
14	Inspect cable laid in trenches, segregation and protection.	✓		
15	Cables to be tested (continuity/insulation resistance).(*)	✓		
16	Equipment test report and inspection certificate to be checked.	✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A		
18	Calibration test certificate of testing equipment to be checked.	✓		
REMARKS AND OBSERVATIONS :				
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.				
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER	
NAME				
SIGNATURE				
DATE				

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL




EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
FL-30 A

INSULATION TEST

LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE (III)

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS:							
11	The traps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWG/DOCS :							
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30					
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001					
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
<p align="center">PRE-COMMISSIONING CHECK LIST</p> <p align="center">MEDIUM VOLTAGE CABLES</p> <p align="center">EL-31 A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	—	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A
INSULATION TEST

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		SUB-SYSTEM ID : 030-EL-001	
AREA : 30			
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
GENERAL:			
1	Construction punch list to be checked.	✓	
1.1	Check transformer assembly as per General Arrangement Drawing.	✓	
1.2	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.3	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.4	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	✓	
1.5	Inspect all bushings for cracks.	✓	
1.6	Inspect silica gel for normal color.	✓	
1.7	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.8	Check tap changer padlocking facility.	✓	
1.9	Check earthing connections to the earthing grid.	✓	
1.10			
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1.11	All supports needed for power and control cables to be checked.	✓	
1.12	Wiring of control and protection devices to be checked.	✓	
1.13	Check installation against supplier installation procedure and instructions.	✓	
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	N/A	
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	✓	
1.16	Perform a transformer turns-ratio test.	✓	
1.17	Perform dielectric tests of transformer oil (*).	✓	
1.18	Check oil level or supply and fill up with oil as per specifications.	✓	
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓	
1.20	Check for proper tap position.	✓	
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	✓	
REMARKS AND OBSERVATIONS :			
(*) Insulation on transformer oil sample (Breakdown test)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
1.22	Check & record insulation resistance of all auxiliaries & control wiring (M Ω), using 500 V megger.	✓		
1.23	Verify that the control and alarm settings on temperature indicators are as specified.	✓		
1.24	Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.	✓		

2 OFF-LOAD TAP CHANGER:

2.1	Ensure that the tap changer is Padlockable in all positions.	✓	
2.2	Check tap-selector switch moves correctly in all positions.	✓	
2.3	Check tap positions clearly marked in line with the data given on the rating plate.	✓	
2.4	Check the tap provided with metallic handle to allow operation without the need of tools.	✓	

3 ON-LOAD TAP CHANGER:

3.1	Check devices (tap and physical check, assembly, connections as per approved documents, etc) of the tap changer oil compartment:		
	a) Oil level indicator.	✓	

REMARKS AND OBSERVATIONS :

(**) - H.V terminals: 5000 V megger, min. 150 M Ω .
 - L.V terminals: 1000 V megger, min. 10 M Ω .
 - H.V/L.V terminals: 5000 V megger, min. 150 M Ω .
 (Manufacturer's test voltage & minimum values for insulation resistance should be referenced)

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		POWER TRANSFORMERS		EL-02 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Projec, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV					
SUB-SYSTEM NAME : System					
ITEM TAG No. : 030-SUB-PTR-1B					
REF. DWGS/DOCS :					
DISCIPLINE : Electrical					
SYSTEM ID : 030-EL-001					
SUB-SYSTEM ID : 030-EL-001					
AREA : 30					
No. DESCRIPTION					
RESULT		OK/NA/PL		ITEM No.	
b) Oil temperature indicator.		✓			
c) Pressure device.		✓			
d) Winding temperature indicator.		✓			
e) Buchholz oil/gas device.		✓			
f) Oil sampling connection.		✓			
g) One filling/filter connection valve.		✓			
h) One drain/filter connection valve.		✓			
i) A breather with a silica gel dehydrating capsule.		✓			
3.2 Check the motor drive shall include but not limited to the following:					
a) Padlockable incoming supply switch.		✓			
b) Manual operation facilities.		✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : 030-SUB-PTR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL
	c) Local control facilities.	✓	
	d) Local/remote selector switch.	✓	
	e) Local mechanical tap position indicator.	✓	
	f) Direction of rotation protection.	✓	
	g) Tap status indication lamps.	✓	
4	Equipment test inspection report and certificate to be checked and acceptance criteria values of the above mentioned tests to be revised.	✓	
5	Check availability of vendor documents including commissioning and start-up instructions.	✓	
6	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		LOW VOLTAGE CABLES		EL-30 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical			
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-PTR-1B		SUB-SYSTEM ID : 030-EL-001			
REF. DWGS/DOCS :		AREA : 30			
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.				
2	Check cables are correctly fixed to trays and supports.				
3	Check cables through walls or ceilings are correctly sealed.				
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.				
5	Check identification tags of all conductors and wires.				
6	Check connection, tightness, termination and joints of cables are correctly executed.				
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.				
8	Check that the bending radius of cables is not less than the minimum established.				
9	Cable markers to be installed before covering buried cables or cables in cable trays.				
10	Tie wraps to be used for cable and wires fixation.				
11	Cable connections shall be torque tested.				
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
LOW VOLTAGE CABLES		
EL-30 A		
INSULATION TEST		
LOW VOLTAGE CABLES		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200
TABLE [III]		
NOTES:		
Manufacturer's test voltage & minimum values for insulation resistance should be referenced.		

PRE-COMMISSIONING CHECK LIST		NEUTRAL GROUNDING RESISTOR		EL-09 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-NEP-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Fixation, alignment and installation of NER to be checked.		✓		
3	Check equipment tag number and nameplate details are correct in accordance with the data sheet.		✓		
4	Inspection the frame earthing arrangement.		✓		
5	All supports needed for cables to be checked.		✓		
6	Inspect physical and mechanical condition of the equipment and all components for clear damage.		✓		
7	Check gasket and seals are not damaged.		✓		
8	All equipment to be cleaned.		✓		
9	Check the space heater and circuit where fitted.		✓		
10	Check & record resistance of resistor with site conditions.		✓		
11	Verify that the connection of the resistor is as per the approved drawings.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME				CUSTOMER	
SIGNATURE		Sobhi			
DATE					

PRE-COMMISSIONING CHECK LIST			
NEUTRAL GROUNDING RESISTOR			
EL-09 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	All internal wiring connection are fixed and secure.	✓	
13	Measure the insulation resistance of the resistor to earth.	✓	
14	Perform insulation-resistance tests at the DC test voltage appropriate for the equipment's Maximum Rated Voltage (*)	✓	
15	Equipment test report and inspection certificate to be checked.	✓	
16	Check availability of vendor documents, including commissioning and start-up instructions.	N/A	
17	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table [III]			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
NEUTRAL GROUNDING RESISTOR
EL-09 A**

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (KV)	TEST VOLTAGE (V) (ONE MINUTE)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
CONTROL WIRING	500	10

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced

No.		DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.			✓		
2	Check cables are correctly fixed to trays and supports.			✓		
3	Check cables through walls or ceilings are correctly sealed.			✓		
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.			✓		
5	Check identification tags of all conductors and wires.			✓		
6	Check connection, tightness, termination and joints of cables are correctly executed.			✓		
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.			✓		
8	Check that the bending radius of cables is not less than the minimum established.			✓		
9	Cable markers to be installed before covering buried cables or cables in cable trays.			✓		
10	Tie wraps to be used for cable and wires fixation.			✓		
11	Cable connections shall be torque tested.			✓		
REMARKS AND OBSERVATIONS :						
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.						
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER			
NAME						
SIGNATURE						
DATE						

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-NER-1A	AREA : 30
REF. DWGS/DOCS :	

PRE-COMMISSIONING CHECK LIST	
LOW VOLTAGE CABLES	
EL-30 A	

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NEP-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	S. S. S. S.	Islam Sherif	
DATE			

PRE-COMMISSIONING CHECK LIST

LOW VOLTAGE CABLES

EL-30 A

INSULATION TEST

LOW VOLTAGE CABLES

[illegible]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PAGE 1 OF 1

ENPPI

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

[illegible]

NOTES:

PRE-COMMISSIONING CHECK LIST		NEUTRAL GROUNDING RESISTOR		FL-09 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-NER-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Fixation, alignment and installation of NER to be checked.		✓		
3	Check equipment tag number and nameplate details are correct in accordance with the data sheet.		✓		
4	Inspection the frame earthing arrangement.		✓		
5	All supports needed for cables to be checked.		✓		
6	Inspect physical and mechanical condition of the equipment and all components for clear damage.		✓		
7	Check gasket and seals are not damaged.		✓		
8	All equipment to be cleaned.		✓		
9	Check the space heater and circuit where fitted.		✓		
10	Check & record resistance of resistor with site conditions.		✓		
11	Verify that the connection of the resistor is as per the approved drawings.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					



PRE-COMMISSIONING CHECK LIST
NEUTRAL GROUNDING RESISTOR
EL-09 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)
PROJECT NUMBER : 1251-100
SYSTEM NAME : Substation Power Transformers 11/6.6kV
SUB-SYSTEM NAME : System
SUB-SYSTEM ID : 030-EL-001
SYSTEM ID : 030-EL-001
DISCIPLINE : Electrical
SUB-SYSTEM ID : 030-EL-001
AREA : 30

No.	DESCRIPTION	RESULT	
		OK/NA/PL	ITEM No.

12	All internal wiring connection are fixed and secure.		
13	Measure the insulation resistance of the resistor to earth.		
14	Perform insulation-resistance tests at the DC test voltage appropriate for the equipment's Maximum Rated Voltage (*)		
15	Equipment test report and inspection certificate to be checked.		
16	Check availability of vendor documents, including commissioning and start-up instructions.		
17	Calibration test certificate of testing equipment to be checked.	N/A	

REMARKS AND OBSERVATIONS:
(*) Refer to table [III]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
NEUTRAL GROUNDING RESISTOR

EL-09 A

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (KV)	TEST VOLTAGE (V) (ONE MINUTE)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
CONTROL WIRING	500	10

TABLE III

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical			
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-NER-1B		SUB-SYSTEM ID : 030-EL-001			
REF. DWGS/DOCS :		AREA : 30			
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPP	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6KV

SUB-SYSTEM NAME : System

ITEM TAG No. : 030-SUB-NER-IB

REF. DWGS/DOCS :

AREA

: 30

SUB-SYSTEM ID : 030-EL-001

SYSTEM ID : 030-EL-001

DISCIPLINE : Electrical

No.	DESCRIPTION	RESULT	PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓		
14	Inspect cable laid in trenches, segregation and protection.	✓		
15	Cables to be tested (continuity/insulation resistance).(*)	✓		
16	Equipment test report and inspection certificate to be checked.	✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	✓		
18	Calibration test certificate of testing equipment to be checked.	✓		
REMARKS AND OBSERVATIONS :				
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.				
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER	
NAME				
SIGNATURE				
DATE				



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		LOW VOLTAGE CABLES		EL-30 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-NER-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓			
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓			
8	Check that the bending radius of cables is not less than the minimum established.	✓			
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
10	Tie wraps to be used for cable and wires fixation.	✓			
11	Cable connections shall be torque tested.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER	NAME	SIGNATURE
DATE					

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NEK-1B		SUB-SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

NOTES:

TABLE (III)		
1000V	1000V	200
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
LOW VOLTAGE CABLES		
INSULATION TEST		
EL-30 A		
LOW VOLTAGE CABLES		
PRE-COMMISSIONING CHECK LIST		



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/1-030-SUB-PTR-1A		SUB-SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/1-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

10000-Z-000-EK7-TMP-0017 (03/14)



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV					
SUB-SYSTEM NAME : System					
ITEM TAG No. : C3-030-SUB-AVR-1B					
REF. DWGS/DOCS :					
DESCRIPTION					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
FL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : C3-030-SUB-AVR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

No.		DESCRIPTION		RESULT		ITEM No.	
1	Construction punch list to be checked.	✓					
2	Check cables are correctly fixed to trays and supports.	✓					
3	Check cables through walls or ceilings are correctly sealed.	✓					
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓					
5	Check identification tags of all conductors and wires.	✓					
6	Check connection, termination and joints of cables are correctly executed.	✓					
7	Inspect cables for jacket damage.	✓					
8	Ensure that the correct size and type of crimping lugs have been used.	✓					
9	Check that the bending radius of cables is not less than the minimum established.	✓					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓					
11	Tie wraps to be used for cable and wires fixation.	✓					
REMARKS AND OBSERVATIONS :							
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER				
NAME							
SIGNATURE							
DATE							

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV System	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : C3-030-SUB-AVR-1A	AREA : 30
REF. DWGS/DOCS :	

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : C3-030-SUB-AVR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
12	Trench markers to be checked w.r.t approved documents.	✓			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	✓			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER	NAME	SIGNATURE
DATE					



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST




EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : G1-030-SUB-NER-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G1-030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A




INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
FL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : C1-030-SUB-AVR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : C1-030-SUB-AVR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST




EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	The wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
ITEM TAG No.		: C1-030-SUB-AVR-1A					
SUB-SYSTEM NAME		: Substation Power Transformers 11/6.6kV System					
SYSTEM NAME		: Substation Power Transformers 11/6.6kV System					
PROJECT NUMBER		: 1251-100					
DISCIPLINE		: Electrical					
PROJECT TITLE		: EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
<p align="center">PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : C1-030-SUB-AVR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

INSULATION TEST

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : G2-030-SUB-NER-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	The traps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G2-030-SUB-NEP-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance)-(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

EL-31 A

EL-31 A

CABLE VOLTAGE LEVEL

D.C TEST VOLTAGE

MINIMUM INSULATION). RESISTANCE (M.O.HMS).

3.3Kv

2500V

200

6.6kV & Above

5000

200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : G2-030-SUB-NER-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	The wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME		Islam Sherif			
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G2-030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE III

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : G1-030-SUB-NER-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G1-030-SUB-NER-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE III

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P-030-SUB-AVR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Transformers 11/6.6kV System

SYSTEM ID : 030-EL-001

SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System

SUB-SYSTEM ID : 030-EL-001

ITEM TAG No. : P-030-SUB-AVR-1A

AREA

: 30

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12 Trench markers to be checked w.r.t approved documents.

—

13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.

—

14 Inspect cable laid in trenches, segregation and protection.

—

15 Cables to be tested (continuity/insulation resistance).(*)

—

16 Equipment test report and inspection certificate to be checked.

—

17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)




N/A

18 Calibration test certificate of testing equipment to be checked.

—

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

EL-31 A

EL-31 A

CABLE VOLTAGE LEVEL

D.C TEST VOLTAGE

MINIMUM INSULATION
RESISTANCE (M.OHMS).

3.3KV

2500V

200

6.6kV & Above

5000

200

TABLE II]

NOTES:

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES




EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV System	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : P-030-SUB-AVR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P-030-SUB-AVR-1B	
AREA : 30		REF. DWGS/DOCS :	
DESCRIPTION			
No.	RESULT	OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE III		
NOTES:		

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P1-030-SUB-PTR-1A	
AREA : 30		REF. DWGS/DOCS :	
DESCRIPTION		No.	
PL	RESULT	OK/NA/PL	ITEM No.
	✓		1
	✓		2
	✓		3
	✓		4
	✓		5
	✓		6
	✓		7
	✓		8
	✓		9
	✓		10
	✓		11
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P1-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

EL-31 A

EL-31 A

CABLE VOLTAGE LEVEL

D.C TEST VOLTAGE

MINIMUM INSULATION
RESISTANCE (M.OHMS).

3.3KV

2500V

200




6.6kV & Above

5000

200

TABLE (I)

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P1-030-SUB-PTR-1B		AREA : 30	
REF. DWGs/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A




PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : P1-030-SUB-PTR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12	Trench markers to be checked w.r.t approved documents.	✓		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓		
14	Inspect cable laid in trenches, segregation and protection.	✓		
15	Cables to be tested (continuity/insulation resistance).(*)	✓		
16	Equipment test report and inspection certificate to be checked.	✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A		
18	Calibration test certificate of testing equipment to be checked.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**




INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE (I)

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P1-030-SUB-NER-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P1-030-SUB-NEP-1A	
AREA : 30		REF. DWGS/DOCS :	
DESCRIPTION		No.	
RESULT	OK/NA/PL	ITEM No.	
		12	Trench markers to be checked w.r.t approved documents.
		13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.
		14	Inspect cable laid in trenches, segregation and protection.
		15	Cables to be tested (continuity/insulation resistance).(*)
		16	Equipment test report and inspection certificate to be checked.
		17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)
		18	Calibration test certificate of testing equipment to be checked.
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	The wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			




COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PROJECT TITLE		EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER	1251-100	DISCIPLINE	Electrical
SYSTEM NAME	Substation Power Transformers 11/6.6kV	SYSTEM ID	030-EL-001
SUB-SYSTEM NAME	Substation Power Transformers 11/6.6kV	SUB-SYSTEM ID	030-EL-001
ITEM TAG No.	P1-030-SUB-NEP-1B	AREA	30
REF. DWGS/DOCS			

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL
12	Trench markers to be checked w.r.t approved documents.		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		
14	Inspect cable laid in trenches, segregation and protection.		
15	Cables to be tested (continuity/insulation resistance).(*)		
16	Equipment test report and inspection certificate to be checked.		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.		

REMARKS AND OBSERVATIONS:

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Shent	
SIGNATURE			
DATE			

<div>PRE-COMMISSIONING CHECK LIST</div> <div>MEDIUM VOLTAGE CABLES</div> <div>EL-31 A</div> <div>INSULATION TEST</div> <div>EL-31 A</div>		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P2-030-SUB-PTR-1A		AREA : 30	
REF. DWGs/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	Sobhy	@ Ismail Sheh	[Signature]
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P2-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



12.11 - Electrical Supplier Check Lists & Reports

System ID	System Description
030-EI-001	Substation Power Transformers 11/6.6kV

13- Electrical Commissioning

System ID	System Description
030-EL-001	Substation Power Transformers 11/6.6kV




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



13.01- Electrical -Commissioning Check Lists


System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV




Enppi

Project: 01251-100

CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




پترو جت




پترو جت

13.02- Electrical Supplier Check Lists & Reports

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV



PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)


المملكة العربية السعودية
وزارة النفط
Petrochemical Industries Company


14- Red Marked-up Drawings

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV





Enppi
PETROJET



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





الهيئة العامة للغذاء والدواء
Ministry of Health
Saudi Arabia

<div> <div>  </div> <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>14.01- P&ID</div>	

14.02- Instrumentation Drawings

System ID		030-EL-001
System Description		Substation Power Transformers 11/6.6kV
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		

14.03- Electrical Drawings

System ID		030-EL-001
System Description		Substation Power Transformers 11/6.6kV
<div><div><div>Enppi</div><div>پترو جيت</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		